5
625.704
H3Fe
Jan 3 1984

PLEASE RETURN

Montana State Library
3 0864 1006 6577 0

MONTANA

DEPARTMENT OF HIGHWAYS

STATE DOCUMENTS COLLECTION
JAN 1 0
1515 E. 6th AVE.

FIELD ENGINEERING AND CONSTRUCTION PROGRESS REPORT

ISSUED THE FIRST MONDAY OF THE MONTH

JANUARY 3, 1984


DOMINION OF CANADA
BRITISH COLUMBIA
ALBERTA
SASKATCHEWAN
LIBERTY
HILL
TOOLE
GLACIER
LINCOLN
PONDERA
BLAINE
PHILLIPS
VALLEY
ROOSEVELT
DANIELS
SHERIDAN
TETON
CHOUTEAU
FERGUS
PETROLEUM
GARFIELD
MCCONE
RICHLAND
DAWSON
LEWIS AND CLARK
CASCADE
PRAIRIE
WIBAUX
MEAGHER
WHEATLAND
GOLDEN VALLEY
MUSSELSHELL
ROSEBUD
TREASURE
FALLON
GRANITE
POWELL
BROADWATER
JEFFERSON
GALLATIN
SWEET GRASS
STILLWATER
YELLOWSTONE
CUSTER
DEER LODGE
SILVER BOW
POWDER
CARTER
BEAVERHEAD
MADISON
PARK
BIG HORN
RIVER
CARBON
YELLOWSTONE NATIONAL PARK
NORTH DAKOTA
SOUTH DAKOTA
WYOMING
DIVISION CONSTRUCTION SECTIONS
LEGEND
BILLINGS DIVISION HEADQUARTER
DIVISION CONSTRUCTION SECTION BOUNDARY
MONTANA
PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND RESEARCH BUREAU
IN COOPERATION WITH
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: December 28, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Thompson Falls - N.W. FR 6-1(8)29	PMS 16.0 Miles	Plans To Checker	16	89	Feb. 1, 1984
Clearwater Scales F 24-1(12)32	Scales, Approaches & Widening	Prelim PIH	~	17	Mar. 1, 1984
Plains - West F 6-1(18)68	PMS 7.0 Miles	Plans To Checker	~	78	Sept. 1, 1984
2 Miles East of Jackie E IR 90-1(100)64	PMS 20.0 Miles	Final P.I.H.	8	6	Sept. 1, 1984
Perma Structural Approx. RS 382-1(1)1	G, GS, PMS, & Structs. 1.0 Miles	Final PIH	207.5	60	Feb. 1, 1984
Roland - Northwest F 5-2(21)61	PMS 6.0 Miles	Plans To Checker	4	53	Oct. 1, 1984
East Shore Flathead Lake F 52-1(10)	PMS 3.6 Miles	Plans To Checker	4	53	Oct. 1, 1984
Elmo - Rollins F 5-2(5)77	G, GS, PMS, & Struct. 5.4 miles	Plans To Checker	~	89	Mar. 1, 1984
Dayton Lake Mary Ronan RS 353-1(1)0	G, GS, PMS 1.2 Miles	Plans To Checker	~	89	Mar. 1 1984
Flathead Co. Line South F 5-2(21)61	G, GS, PMS 7.2 Miles	Final P.I.H.	132	43	July 1, 1985
Miller Road RS 263-1(1)	G, GS, PMS & Struct. 4.2 Miles	Final PIH	~	33	Nov. 1, 1985
Ham Hoa - Corvallis RS 269-1(5)0	PMS & Widening 6.1 Miles	Prelim. PIH	~	0	Mar. 1, 1987
Dixon - North RS 212-1(1)0	G, GS, PMS 3.2 Miles	Planning Report	~	2	July 1, 1987
Ceston North & South F 52-2(3)34	G, GS, PMS 15.6 Miles	Planning Report	~	1	Feb 1, 1989
Angevine East & West F-24-1(15)5	PMS 2.6 Miles	Planning Report	~	5	April, 1986

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: December 28, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Libby Southeast F 1-1(18) 38	PMS & Widening 6.5 Miles	Planning Report	~	5	May 1 1987
Post Creek - Ranau F 5-2 (25) 38	PMS 8.4 Miles	Planning Report	~	3	April 1, 1986
Kalispell Stip F 1-2(24) 121	PMS 1.5 Miles	Planning Report	~	1	April 1, 1986
Clearwater Jct. East EP 24-1(16) 32	PMS & Widening 23.8 Miles	Planning Report	~	5	Jan 1 1987
Seeley Lake - Inez Lake FR 83-1(3) 15	PMS & Widening 8.3 Miles	Planning Report	~	0	Mar 1 1987
East Braun (Magpie Cr.) BRF 6-1(32) 101	Struct. & Appr.	Planning Report	~	0	May 1 1987
Libby (Fisher River Br.) F 1-1(15) 57	Struct. & Appr.	Planning Report	~	0	Sept. 1 1986
Southwest of Whitefish (Twin Br.) BRS 424-1(1) 17	Struct. & Appr.	Planning Report	~	0	Aug 1 1986
1 Lol Philipsburg (Boulder Cr.) BRF 19-2(5) 49	Struct. & Appr.	Planning Report	~	0	Sept. 1 1985
Eureka North & South F 5-4(2) 168	G, CS, PMS, & Structs. 12.6 Miles	Planning Report	~	0	Sept 1, 1989
Big Fork South & West FR 52-1(3) 18	PMS & Widening 16.2 Miles	Planning Report	~	0	Dec. 1 1986
Elk Hill - Lion Springs F 1-1(17) 65	G, CS, PMS 3.3 Miles	Planning Report	~	0	July 1 1989

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-83

PROJECT NO.: I 90-1(95)22
PROJ. NAME: Drexel - E. & W.
LENGTH: 6.2 Miles
COUNTY: Mineral
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 97
% TIME USED: 80
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,621,015.26
CONTRACTOR: Northwest Const. Inc.
FROM (town): Kirkland, WA
AWARD DATE: 2-28-83
DATE WORK STARTED: 4-11-83
PROBABLE COMPLETION DATE: May 1984
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 11-9-83
PROJECT MANAGER: J. Green
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 649-2460
ADDRESS: St. Regis, MT.

GENERAL: The project is shut down for the winter.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-83

PROJECT NO.: I-IG 90-1(60)274-7
PROJ. NAME: St. Regis-E.&W.
LENGTH: 1520'
COUNTY: Mineral
CONTRACT TIME: 200 WD
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 100
% TIME USED: 56
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,911,566
CONTRACTOR: COP Const. Co.
FROM (town): Billings
AWARD DATE: 11-30-82
DATE WORK STARTED: 12-14-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-13-83
EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: Jack Silvey
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 649-2460
ADDRESS: St. Regis, MT.

GENERAL: The Final Estimate was submitted to Helena on 12-9-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-83

PROJECT NO.: I 90-1(57)39,U-4
PROJ. NAME: Slowey-Superior
LENGTH: 8.1 Miles
COUNTY: Mineral
CONTRACT TIME: 200 WD
ORDER TO PROCEED DATE: 10-20-82
% COMPLETE: 90
% TIME USED: 78
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $729,746.44
CONTRACTOR: Peter Kiewit Sons' Co.
FROM (town): Sheridan, WY
AWARD DATE: 9-24-82
DATE WORK STARTED: 11-2-82
PROBABLE COMPLETION DATE: 7-84
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE COMPLETION DATE: _____

PROJECT MANAGER: G. Tahija
NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 822-4810
ADDRESS: Superior, Mt.

GENERAL: The project is shut down for the winter.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-83

PROJECT NO.: IR 90-1(88)39,U-2
PROJ. NAME: Exp. Joint Repair
LENGTH: NA
COUNTY: Mineral
CONTRACT TIME: 40 WD
ORDER TO PROCEED DATE: 5-1-82
% COMPLETE: 100
% TIME USED: 94
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11-29-83

CONTRACT AMOUNT: $277469.00
CONTRACTOR: Pacemaker Industries, Inc.
FROM (town): Spokane, WA
AWARD DATE: 3-5-82
DATE WORK STARTED: 4-11-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 12-14-83

EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: Jack Silvey
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 649-2460
ADDRESS: St. Regis, MT.

GENERAL: The Final Estimate is being checked in the District Office. It will be forwarded to Helena in a few days.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-83

PROJECT NO.: IR 90-1(98)43
PROJ. NAME: Superior - E. & W.
LENGTH: 19.2 Miles
COUNTY: Mineral
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 8-30-83
% COMPLETE: 10
% TIME USED: 13
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,601,551.10
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls, Mt.
AWARD DATE: 8-5-83
DATE WORK STARTED: 9-6-83
PROBABLE COMPLETION DATE: 10-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: B. Tahija
NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 822-4810
ADDRESS: Superior, Mt.

GENERAL: The contractor is crushing 3" pms & B. Crushing is approximately 85% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-83

PROJECT NO.: IR 90-2(73)119
PROJ. NAME: Clinton - E. Blw.
LENGTH: 15.5 Miles
COUNTY: Missoula & Granite
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $2,796,742.94
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula
AWARD DATE: 11-7-83
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: Unassigned
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: _____
ADDRESS: _____

GENERAL: We have had no word from the Contractor since the contract was awarded.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-83

PROJECT NO.: IR 90-3(60)135
PROJ. NAME: Beaver Tail-East
LENGTH: 7.6 Miles
COUNTY: Granite
CONTRACT TIME: 70 WD
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $1,422,689.22
CONTRACTOR: American Asphalt Inc
FROM (town): Missoula
AWARD DATE: 11-7-83
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Unassigned
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: _____
ADDRESS: _____

GENERAL: We have had no word from the contractor since the contract was awarded.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-83

F 2-1(6)43, 44 & U-2
F-FF 2-1(2)46, U-3

PROJECT NO.: City Project 41
PROJ. NAME: Hamilton - N & S
LENGTH: 3.8 Miles
COUNTY: Ravalli
CONTRACT TIME: 120 WD
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 92
% TIME USED: 94
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,350,724.30
CONTRACTOR: Peter Kiewit Sons' Co.
FROM (town): Sheridan, WY
AWARD DATE: 2-28-83
DATE WORK STARTED: 3-30-83
PROBABLE COMPLETION DATE: 6-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allen Dutton
NO. OF ENG. PERSONNEL EMPLOYED: 13

TELEPHONE: 363-4420
ADDRESS: Hamilton, MT.

GENERAL: The project is shut down for the Winter.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-83

PROJECT NO.: RS 269-1(3)19
PROJ. NAME: Main Street Stevensville
LENGTH: 0.8 Miles
COUNTY: Ravalli
CONTRACT TIME: 90 W.D
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10-5-83

CONTRACT AMOUNT: $ 944,371.70
CONTRACTOR: Long Const. Co. Inc.
FROM (town): Missoula
AWARD DATE: 2-28-83
DATE WORK STARTED: 3-28-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: Jim Cyr
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 649-2460
ADDRESS: St. Regis

GENERAL: The Final Estimate was submitted to Helena on December 22, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-83

BHM 8113(2)

PROJECT NO.: BHF 7-2(7)95 CONTRACT AMOUNT: $ 718,227.50

PROJ. NAME: Madison & Higgins Br. Overlay CONTRACTOR: Sletten Const. Co.

LENGTH: NA FROM (town): Great Falls

COUNTY: Missoula AWARD DATE: 9-30-81

CONTRACT TIME: 90 WD DATE WORK STARTED: 5-25-82

ORDER TO PROCEED DATE: 10-21-81 PROBABLE COMPLETION DATE: _____

% COMPLETE: 100 NO. DAYS WORKED PER WEEK: _____

% TIME USED: 99 NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____ NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: 9-13-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-13-83

EFFECTIVE OPENING DATE: NA

PROJECT MANAGER: William Mearl TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Missoula

GENERAL: The Final Estimate was submitted to Helena on December 15, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-28,1983

PROJECT NO.: M 8116(3)
PROJ. NAME: Mount Ave. - Missoula
LENGTH: 3 - Intersections
COUNTY: Missoula
CONTRACT TIME: 90 - W.D.
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $642,067.10
CONTRACTOR: Lacy Constr. Co. Inc.
FROM (town): Missoula
AWARD DATE: 9-30-83
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 8-24-84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 549-9302
ADDRESS: P.O. Box 7039
Missoula, Montana.

GENERAL: The contractor plans to start work in the Spring of 1984. (Actual date depends on the weather)

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-83

PROJECT NO.: M-DP 3199(2)0-3
PROJ. NAME: Grant St. & South Ave.
LENGTH: NA
COUNTY: Missoula
CONTRACT TIME: 8-25-83
ORDER TO PROCEED DATE: 6-17-83
% COMPLETE: 100
% TIME USED: 100 +
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9-1-83

CONTRACT AMOUNT: $ 67,306.65
CONTRACTOR: Lewis Const. Co.
FROM (town): Great Falls
AWARD DATE: 6-17-83
DATE WORK STARTED: 7-26-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-4-83

EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: James Williams
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 549-6491
ADDRESS: Missoula

GENERAL: The Final Estimate was submitted to Helena on 12-13-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 28, 1983

PROJECT NO.: DP 8199(10)
PROJ. NAME: Dore-Lane @ 39th
LENGTH: 0.1 Miles
COUNTY: Missoula
CONTRACT TIME: 40-W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 100%
% TIME USED: 75%
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: 12-12-83

CONTRACT AMOUNT: $94901.14
CONTRACTOR: General Concrete Inc
FROM (town): Missoula
AWARD DATE: 7-11-83
DATE WORK STARTED: 8-4-83
~~PROBABLE~~ COMPLETION DATE: 12-12-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 549-2302
ADDRESS: P.O. Box 7039
Missoula, Montana

GENERAL: This project was completed on, December 12, 1983. The final estimate should by sub-mitted to the Division office on about, January 29, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-83

PROJECT NO.: SMP 3299-83
PROJ. NAME: Crushing & Stockpiling
LENGTH: NA
COUNTY: Sanders, Lake & Missoula
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 189,575.00
CONTRACTOR: Schellinger Const. Co.
FROM (town): Columbia Falls
AWARD DATE: 11-30-83
DATE WORK STARTED:
PROBABLE COMPLETION DATE: May 1984
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Tahija
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 822-4810
ADDRESS: Superior, Mt.

GENERAL: The Preconstruction conference was held on December 14 1983. The contractor plans to start work on the project the latter part of January.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

1a

DISTRICT: MISSOULA
KAL. - AREA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 30, 1983

PROJECT NO.: BRF 1-1 (15)57 DATE SURVEY AUTHORIZED: 4-4-83

PROJ. NAME: FISHER RIVER BRIDGE DATE WORK STARTED: 6-15-83

LENGTH: 1.0 MILE ESTIMATED COMPLETION DATE: 1-31-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: E. PIEDALUE TELEPHONE: 755-5719

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 80

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: MSLA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-30-83

PROJECT NO.: F 5-3(11)93
PROJ. NAME: KALISPELL - SOUTH
LENGTH: 16.9 MILES
COUNTY: LAKE & FLATHEAD
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 6-14-82
% COMPLETE: 100
% TIME USED: 107
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 9-15-83

CONTRACT AMOUNT: $ 2,143,985.90
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS
AWARD DATE: 5-21-82
DATE WORK STARTED: 9-7-82
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-16-83

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.P. ROAT
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 755-5717
ADDRESS: KALISPELL

GENERAL: FINAL WAS SUBMITTED TO DISTRICT OFFICE DEC. 8, 1983 THIS IS THE FINAL REPORT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA
KALISPELL - AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 30, 1983

PROJECT NO F 6-1(10)75
PROJ. NAME: PLAINS - SAFETY
LENGTH: 1.6 MILES
COUNTY: SANDERS
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 3-31-83
% COMPLETE: 96
% TIME USED: 98
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,475,284.55
CONTRACTOR: CLARK BROTHERS
FROM (town): VICTOR, MONTANA
AWARD DATE: MARCH 31, 1983
DATE WORK STARTED: APRIL 18, 1983
PROBABLE COMPLETION DATE: 7-15-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E. PIEDALUE
NO. OF ENG. PERSONNEL EMPLOYED: 1
WORKING ON NOTES AS TIME PERMITS

TELEPHONE: 755-5717
ADDRESS: P.O. BOX 400
KALISPELL 59901

GENERAL: NO WORK ON PROJECT, SEAL & COVER WILL BE ACCOMPLISHED AFTER MAY 15, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MSLA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-30-83

PROJECT NO.: F38-1(5)4
CONTRACT AMOUNT: $5,368,510.28
PROJ. NAME: COLFALLS E & W
CONTRACTOR: TRI-STATE CONST.
LENGTH: 4.3 MILES
FROM (town): BELLEVUE, WA
COUNTY: FLATHEAD
AWARD DATE: 9-30-83
CONTRACT TIME: 120 W. D.
DATE WORK STARTED: N/A
ORDER TO PROCEED DATE: 10-24-83
PROBABLE COMPLETION DATE: JULY-85
% COMPLETE: 0
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 2
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G PROAT
TELEPHONE: 755-5717
NO. OF ENG. PERSONNEL EMPLOYED: 3-5
ADDRESS: KALISPELL

GENERAL: NO WORK THIS PAST PERIOD. CONSTRUCTION STAKING IS BEING DONE AS WEATHER PERMITS CRUSHING IS EXPECTED TO START IN MID JANUARY.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 27, 1983

PROJECT NO.: BRS 548-1(3)4
PROJ. NAME: West Reserve Drive
LENGTH: 0.8 Miles
COUNTY: Flathead
CONTRACT TIME: 150 Work Days
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 40
% TIME USED: 47
NO. MEN EMPLOYED: 5-14
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,523,163.22
CONTRACTOR: McIntyre Construction Co.
FROM (town): Great Falls
AWARD DATE: July 11, 1983
DATE WORK STARTED: August 1, 1983
PROBABLE COMPLETION DATE: May 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, Mont. 59901

GENERAL: McIntyre Construction Co., spent the past period working on Whitefish River Beidge. Work consisted of driving piling for the wingwall and Bent No. 1, pouring concrete for the wingwall footing and forming deck on span number 2 & 3. Due to the cold weather work was halted on December 19 with work to resume after the first of the year weather permitting.

Sub Contractor, Structural Systems, Inc., worked as required.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MSLA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-30-83

PROJECT NO.: SMP 1899-82
PROJ. NAME: MAINT. STOCKPILES
LENGTH: —
COUNTY: GLACIER LAKE FLATHEAD
CONTRACT TIME: 85 WD
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 100
% TIME USED: 86
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 11-15-83

CONTRACT AMOUNT: $ 203,375.00
CONTRACTOR: SCHELLINGER CONST CO.
FROM (town): COLUMBIA FALLS
AWARD DATE: 10-29-82
DATE WORK STARTED: 1-18-83
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-21-83
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G P ROAT
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 755-5717
ADDRESS: KALISPELL

GENERAL: ONE TO TWO MEN WORKING ON FINAL. EXPECTED DATE OF SUBMITAL TO DISTRICT OFFICE IS JAN 13, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-31-83

PROJECT NO.: SMP 2499-83
PROJ. NAME: Crushing & Stockpiling
LENGTH: NA
COUNTY: Lincoln, Lake & Flathead
CONTRACT TIME: 83 WD
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 273,060.00
CONTRACTOR: Schellinger Const. Co., Inc.
FROM (town): Columbia Falls
AWARD DATE: 11-30-83
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Tahija
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 822-4810
ADDRESS: Superior, Mt.

GENERAL: The preconstruction conference was held on December 14, 1983. The contractor plans to start work about the middle of January.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 28, 1983

PROJECT NO.: BRF 24(13)11 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: McNamara Bridge DATE WORK STARTED: 11-28-83

LENGTH: 1000 Feet ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Jim Williams TELEPHONE: 549-6491

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 25 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 1/1/84

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S178-4(1)43 Jackson No.	P.M.S. Overlay & Widening	P.I.H.	64	79	10/84
M0259(9) Anaconda - Sts.	Overlay Grading & Drainage	P.I.H.	36	17	7/85
F50-2(14)55 Gallatin Canyon Rd.	P.M.S. Overlay & Digouts	P.I.H.	8	6.1	11/84
F171(10) 43 Twin Br. No.	P.M.S. Overlay & Widening	P.I.H.	0	38.3	7/85
F47-1(1) 0 Ana - WM Sts.	P.M.S. Overlay	P.I.H.	0	57	7/85
F85-1(2) 0 Jack Rabbit Ln.	P.M.S. Overlay Grading & Widening	P.I.H.	24	18.6	7/85
IR-90-4(37) 230 Homestake Pass E & W	Overlay, G. Rail & Digouts	———	———	100	—
IR 90-5(45)250 Cardwell - East	Overlay G. Rail & Leveling	P.I.H.	40	36.5	8/84
IR 90-6(45) 307 Bozeman No. Side E & W	P.M.S. Overlay & G. Rail	P.I.H.	120	15	9/84
F86-1(5)3 Bridger Canyon Rd.	Slide Correction & Recon. Str.	P.I.H.	0	50	9/85
F55-3(3)12 Legion Ave - Whitehall	Drainage	P.I.H.	0	0	—
Mont. Ave - Helena	Surfacing, Drains & Widening	P.I.H.	48	—	—

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-29-83

PROJECT NO.: F 8-2(22)28 U2
PROJ. NAME: MacDonald Pass E. & W.
LENGTH: 6.7 Mi.
COUNTY: Powell & Lewis & Clark
CONTRACT TIME: 70 W.D
ORDER TO PROCEED DATE: 5-31-83
% COMPLETE: 100
% TIME USED: 96
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10-13-83

CONTRACT AMOUNT: $ 1,294,733.00
CONTRACTOR: AMERICAN ASPHALT, INC.
FROM (town): Missoula, Mont.
AWARD DATE: 5-9-83
DATE WORK STARTED: 6-6-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. Wilson
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 782-1797
ADDRESS: Butte, Montana

GENERAL: Final Dat. was sent to Helena on 12-8-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/30/83

PROJECT NO.: F13-1(3)24
PROJ. NAME: CAMERON - SOUTH
LENGTH: 11.5 Miles
COUNTY: MADISON
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: -0-
% TIME USED: -0-
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,476,345.47
CONTRACTOR: Jim Gilman, Excavating, Inc.
FROM (town): Butte
AWARD DATE: 11/30/83
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 7/1/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: W. Skuyler
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 682-4604
ADDRESS: Gen. Delv.
CAMERON, MT. 59720

GENERAL: 4 men worked 3 weeks establishing Projected line & Setting 12/W

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 29, 1983

PROJECT NO.: I 15-1(27)58 U2 F 89-1(4) 0

PROJ. NAME: Dillon South (N. Sect.) Dillon "T" Connection

LENGTH: 3.1 mi.

COUNTY: Beaverhead

CONTRACT TIME: 250 W.D

ORDER TO PROCEED DATE: 4-16-82

% COMPLETE: 83.6

% TIME USED: 93.4

NO. MEN EMPLOYED: —

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 9997999.79

CONTRACTOR: Beyers General Constructors

FROM (town): Butte, Mont.

AWARD DATE: 3-5-82

DATE WORK STARTED: 4-19-82

PROBABLE COMPLETION DATE: June 84

NO. DAYS WORKED PER WEEK: —

NO. SHIFTS PER DAY: —

NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: FLYNN

NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 683-2098

ADDRESS: Dillon, Montana

GENERAL: Project is on winter shutdown.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-29-83

PROJECT NO.: I ID 15-1(52)46 U2
PROJ. NAME: PIPE ORGAN NORTH & SOUTH
LENGTH: N/A
COUNTY: BEAVERHEAD
CONTRACT TIME: 11-11-83 (STIPULATED)
ORDER TO PROCEED DATE: N/A
% COMPLETE: 100
% TIME USED: 100
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11-11-83

CONTRACT AMOUNT: $21,344.15
CONTRACTOR: BIRKENBUEL CONST.
FROM (town): VICTOR, MT.
AWARD DATE: 9-27-83
DATE WORK STARTED: 10-18-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-15-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: CAPRARA
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 683-6290
ADDRESS: P.O. Box 1342
DILLON, MT. 59725

GENERAL: FINAL DATA WAS SENT TO HELENA ON 12-9-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 29, 1983

PROJECT NO.: I15 -3(42)150 U1

CONTRACT AMOUNT: $ 917,815.90

PROJ. NAME: Bernice - Basin

CONTRACTOR: McIntyre Const. Co.

LENGTH: 0.07 miles

FROM (town): Great Falls, Mt.

COUNTY: Jefferson

AWARD DATE: Sept. 30, 1983

CONTRACT TIME: 120 working days

DATE WORK STARTED: Oct. 20, 1983

ORDER TO PROCEED DATE: Oct. 31, 1983

PROBABLE COMPLETION DATE: July 31, 1984

% COMPLETE: 15

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 9

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 8 to 16

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert Gilman

TELEPHONE: 225 - 3768

NO. OF ENG. PERSONNEL EMPLOYED: 4

ADDRESS: P.O. Box 118
Basin, Mt. 59631

GENERAL: Progress during the past four (4) weeks has been fair with the subcontractor completeing the channel change and the prime contractor driving steel "H" piling for bent no. 1 north&southbound he has also, formed and placed the reinforcing steel for bent no. 1 southbound crossbeam at Sta. 1060+63.00. Percentages for items complete are as follows: Traffic Control-Devices 38%; Traffic Control-Flagging 50%; Mobilization 50%; Contract Bond 100%; Remove Misc. 100%; Excavation-Unclassified 100%; Temporary Erosion Control 1%; Riprap Class II Random 69%; Guard Rail-Steel 100%; Guard Rail Anchor 100%; Boulder Clusters 86%; Boulder Outcrops 100%; Log Jetty 100%; Habitat Structure 100%; Construction Fabric 44%; Steel "H" Bearing Pile Furnish 28%; Steel "H" Bearing Pile Drive 18%; Reinforcing Steel 1%; Bridge Survey Control 40%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-28-83

IR 15-4(55)200 5

PROJECT NO.: IR 15-4(59)217 CONTRACT AMOUNT: $ 3,988,151

PROJ. NAME: Helena N & Wolf Crk. Con. CONTRACTOR: Hilde Coast Co Inc

LENGTH: 28.7 Miles FROM (town): Great Falls, MT

COUNTY: Lewis & Clark AWARD DATE: 5-31-83

CONTRACT TIME: 100 Working Days DATE WORK STARTED: 8-3-83

ORDER TO PROCEED DATE: 6-23-83 PROBABLE COMPLETION DATE: 6-30-84

% COMPLETE: 43% NO. DAYS WORKED PER WEEK: 5

% TIME USED: 69% NO. SHIFTS PER DAY: 2

NO. MEN EMPLOYED: 19 NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: A. E. Realhus TELEPHONE: 444-6326

NO. OF ENG. PERSONNEL EMPLOYED: 6 ADDRESS: Helena, MT

GENERAL: The Contractor Completed Crushing on 12-21-83 in the Sieben Quarry. [Martinez Sub-Contractor completed raising The Guard Rail on 12-14-83. No other work will be done Until Spring

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/29/83

PROJECT NO.: F29-4(7)84
PROJ. NAME: Harrison Ave. Butte
LENGTH: 3.1 Miles
COUNTY: Silver Bow
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 4/18/83
% COMPLETE: 99.9
% TIME USED: 98
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,152,024.82
CONTRACTOR: Jim Gilman Excavating, Inc.
FROM (town): Butte, MT
AWARD DATE: 10/29/82
DATE WORK STARTED: 1/31/83
PROBABLE COMPLETION DATE: 1/20/84
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 11/22/83
PROJECT MANAGER: J.W. Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 494-3224 EXT. 29
ADDRESS: Box 3068
Butte, MT 59701

GENERAL: Completion of Project is pending arrival of factory representative to make connection of Emergency Pre-Emption & Interconnect Systems, all other work is completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-29-83

PROJECT NO.: HES 50-2(13)87
PROJ. NAME: W. Edge of Bozeman
LENGTH: 0.0
COUNTY: Gallatin
CONTRACT TIME: 45 W. Days
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 48
% TIME USED: 11
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 13,958.00
CONTRACTOR: Midland Electric Co.
FROM (town): Billings, Mt. 59104
AWARD DATE: 9-30-83
DATE WORK STARTED: 11-8-83
PROBABLE COMPLETION DATE: 1-30-84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman, Mt 59715

GENERAL: Contractor is awaiting arrival of luminaires and Standards before completing the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-29-83

PROJECT NO.: F-BRF 59-1(5)7
PROJ. NAME: Clyde Park-South
LENGTH: 7.2
COUNTY: Park
CONTRACT TIME: 160 Work Days
ORDER TO PROCEED DATE: Aug. 2 1983
% COMPLETE: 30
% TIME USED: 37
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 3,947,956.45
CONTRACTOR: Jim Gilman Excavating
FROM (town): Butte
AWARD DATE: July 11, 1983
DATE WORK STARTED: Aug. 15, 1983
PROBABLE COMPLETION DATE: Sept. 84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Blossom
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 686-4610
ADDRESS: Box 9
Clyde Park, Mt. 59018

GENERAL: Project is on winter shutdown

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DEC 23, 1983

PROJECT NO.: FBRF 59-1(5)7

PROJ. NAME: COYNE PARK-SOUTH

LENGTH: 72 MILES

COUNTY: PARK

CONTRACT TIME: 160 WD

ORDER TO PROCEED DATE: 8-2-83

% COMPLETE: 23% - STRUCTURES

% TIME USED: SEE SPLIT 01

NO. MEN EMPLOYED: AVE 4

ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 418,469.95 SPLIT 02, 03 & 04

SUB-CONTRACTOR: MARTEL CONST INC

FROM (town): BOZEMAN MT

AWARD DATE: JULY 11, 1983

DATE WORK STARTED: AUG 31, 1983

PROBABLE COMPLETION DATE: JUNE 1984

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: JERRY R BRANUM

TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: BOX 1110
BOZEMAN MT

GENERAL: PROGRESS DURING THE PERIOD HAS BEEN POOR. WORK CONSISTED OF PLACING CLASS DD CONCRETE FOR THE CAPS OF BENT NO. 1 & BENT NO 2, BRIDGE OVER WILLOW CREEK, STA. 18+30.0. CLASS BD MOD. WAS PLACED FOR THE RT. BARRIER CURB, BRIDGE OVER ROCK CREEK, STA. 254+78.00. CONSTRUCTION LAYOUT WITH A THREE-MAN ENGINEERING CREW ENGAGED IS 36% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-29-83

PROJECT NO.: BRF-HES 86-1(7)1
PROJ. NAME: Bridger-Griffin Drives
LENGTH: 0.4 Miles
COUNTY: GALLATIN
CONTRACT TIME: 110 W. Days
ORDER TO PROCEED DATE: 9-16-83
% COMPLETE: 12
% TIME USED: 29
NO. MEN EMPLOYED: *
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 568,537.98
CONTRACTOR: Long Const.
FROM (town): Bozeman, MT
AWARD DATE: 8-26-83
DATE WORK STARTED: 9-9-83
PROBABLE COMPLETION DATE: 6-15-84
NO. DAYS WORKED PER WEEK: *
NO. SHIFTS PER DAY: *
NO. HOURS PER SHIFT: *

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: 1—4

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman, MT 59715

GENERAL: See Bridge Engineer Report. ONLY WORK performed This period was by Bridge Contractor.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 23, 1983

PROJECT NO.: BRF HES 86 1(7)1 CONTRACT AMOUNT: $161,065.60 SPLIT 02

PROJ. NAME: BRIDGER GRIFFIN DRIVE SUB-CONTRACTOR: MACKIN CONST. CO.

LENGTH: _____ FROM (town): BILLINGS

COUNTY: GALLATIN AWARD DATE: AUGUST 26, 1983

CONTRACT TIME: 110 W.D. DATE WORK STARTED: 9-21-83

ORDER TO PROCEED DATE: SEPT. 16, 1983 PROBABLE COMPLETION DATE: APRIL 84

% COMPLETE: 35% SPLIT 02 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 29 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: AVE. 4 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: HENRY BRANUM TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: 3 ADDRESS: BOX 1110
BOZEMAN

GENERAL: PROGRESS DURING THE PERIOD HAS BEEN SLOW. WORK DURING THE PERIOD CONSISTED OF STRIPPING FORMS UNDER THE DECK SLAB & GRINDING HIGH SPOTS ON THE SLAB. THE CONTRACTOR SUSPENDED WORK ON 12-16-83 UNTIL SPRING. CONSTRUCTION LAYOUT WITH A THREE-MAN ENGINEERING CREW ENGAGED IS 36% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-29-83

PROJECT NO.: IR 90-4(35)206
PROJ. NAME: OPPORTUNITY-BUTTE
LENGTH: 12.7 MI.
COUNTY: DEER LODGE & SILVER BOW
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 10-20-82
% COMPLETE: 100
% TIME USED: 100
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-15-83

CONTRACT AMOUNT: $2,930,748.02
CONTRACTOR: HILDE CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 9-24-82
DATE WORK STARTED: 11-1-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-8-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: JACK ERICKSON
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 782-1797
ADDRESS: BUTTE, MT.

GENERAL: FINAL DATA WAS SENT TO HELENA 12-6-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-29-83

PROJECT NO.: IR 90-6 (43) 313
PROJ. NAME: Rocky Canyon Overlay
LENGTH: 5.3 miles
COUNTY: Gallatin
CONTRACT TIME: 75 W. D.
ORDER TO PROCEED DATE: 8/3/83
% COMPLETE: 91
% TIME USED: 64
NO. MEN EMPLOYED: -0-
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,819,034.08
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls,
AWARD DATE: 7/11/83
DATE WORK STARTED: 7/18/83
PROBABLE COMPLETION DATE: 7/1/84
NO. DAYS WORKED PER WEEK: -0-
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W. Shuyler
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 586-9562
ADDRESS: Box 1110
Bozeman, Mt. 59715

GENERAL: Project is on winter shutdown

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-29-83

PROJECT NO.: SMP 0199-82
PROJ. NAME: MAINT. STOCKPILES
LENGTH: ~
COUNTY: 4 COUNTIES
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 99
% TIME USED: 142
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11-5-83

CONTRACT AMOUNT: $ 197,125.00
CONTRACTOR: DUGDALE CONST. CO.
FROM (town): BUTTE, MT.
AWARD DATE: 10-29-82
DATE WORK STARTED: 1-3-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-5-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. WILSON
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 782-1797
ADDRESS: BUTTE, MT.

GENERAL: FINAL DATA WAS SENT TO HELENA ON 12-20-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-29-83

PROJECT NO.: RS 290-1(1)8
PROJ. NAME: 9 mi. N. of Belgrade N.
LENGTH: 8.0 miles
COUNTY: Gallatin
CONTRACT TIME: 20 W. Days
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: —
% TIME USED: —
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 10,501.20
CONTRACTOR: LaSalle Construction
FROM (town): Havre, MT 59501
AWARD DATE: 11-7-83
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.A. Sitton
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman, MT 59715

GENERAL: Layout is 100% complete. Contractor has not set pre con date yet. Work has not started.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-29-83

PROJECT NO.: M1212(3)
PROJ. NAME: Kagy Blvd
LENGTH: 1.2 Miles
COUNTY: Gallatin
CONTRACT TIME: Oct. 1, 1984
ORDER TO PROCEED DATE: 10-3-83
% COMPLETE: 5
% TIME USED:
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,785,195.24
CONTRACTOR: Jim Gilman Excavating Inc
FROM (town): Butte
AWARD DATE: Sept. 30, 1983
DATE WORK STARTED: Nov. 9, 1983
PROBABLE COMPLETION DATE: 10-1-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: O. Olson
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: There has been very little progress since last Report. Contractor is shutdown until the weather breaks

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DEC 23, 1983

PROJECT NO.: M1212(3)

CONTRACT AMOUNT: $158,102.64 SPLIT 04

PROJ. NAME: KAGY BOULEVARD

SUB-CONTRACTOR: MARTEL CONST.

LENGTH: 12 MILE

FROM (town): BOZEMAN

COUNTY: GALLATIN

AWARD DATE: SEPT 30, 1983

CONTRACT TIME: OCT 1, 1984

DATE WORK STARTED: —

ORDER TO PROCEED DATE: _____

PROBABLE COMPLETION DATE: JULY 1984

% COMPLETE: 0 SPLIT 04

NO. DAYS WORKED PER WEEK: —

% TIME USED: —

NO. SHIFTS PER DAY: —

NO. MEN EMPLOYED: —

NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: JERRY L. BRANUM

TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: BOX 1110
BOZEMAN MT

GENERAL: TO DATE - NO WORK HAS BEEN PERFORMED BY SUB-CONTRACTOR MARTEL CONST

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec 27, 1983

PROJECT NO.: RRS 4138(54)
PROJ. NAME: Railroad Grade Crossings
LENGTH: —
COUNTY: Statewide
CONTRACT TIME: 100 Days
ORDER TO PROCEED DATE: 8-26-83
% COMPLETE: 60
% TIME USED: 31
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 194,761.40
CONTRACTOR: Livesay Traffic Maintenance
FROM (town): Great Falls, MT.
AWARD DATE: Aug 5, 1983
DATE WORK STARTED: Oct 6, 1983
PROBABLE COMPLETION DATE: June 1, 1984
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Irvin C. Brucell
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 782-1797
ADDRESS: P.O. Box 3068
Butte, MT 59702

GENERAL: Contractor not working.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 29, 1983

PROJECT NO.: BR 9039(8) DATE SURVEY AUTHORIZED: Nov. 17, 1983

PROJ. NAME: Bridge over Clark Fork DATE WORK STARTED: Nov. 17, 1983

LENGTH: 0.25 Miles ESTIMATED COMPLETION DATE: 1/31/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. Wilson TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 80%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

44

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12/30/83

PROJECT NO.: BR 7034(1) DATE SURVEY AUTHORIZED: 10/20/83

PROJ. NAME: BRIDGE OVER YELLOWSTONE RIVER (8 MI. SO. OF LIVINGSTON, PARK CO.) DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

45

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 29 Dec 83

PROJECT NO.: BR 9029 (7) DATE SURVEY AUTHORIZED: 9 Nov 83

PROJ. NAME: Big Hole River Bridges DATE WORK STARTED: 7 Dec 83

LENGTH: 2.0 Miles ESTIMATED COMPLETION DATE: Jan 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Caprara TELEPHONE: 683-6290

NO. PERSONNEL ASSIGNED: 9 % COMPLETE: 62

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9 Dec 83

PROJECT NO.: BR 9022 (9) DATE SURVEY AUTHORIZED: 9 Nov 83

PROJ. NAME: Jefferson River Bridge DATE WORK STARTED: 14 Nov 83

LENGTH: 1.0 Miles ESTIMATED COMPLETION DATE: Dec 83

DATE SUBMITTED TO DISTRICT: 12 December 1983

PROJECT MANAGER: Caprara TELEPHONE: 683-6290

NO. PERSONNEL ASSIGNED: 9 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12-29-83

PROJECT NO.: BR 9016(6) DATE SURVEY AUTHORIZED: 12-2-83

PROJ. NAME: ERT Crossing Kings Bridge - PENWELL DATE WORK STARTED: 12-6-83

LENGTH: 1.6 miles ESTIMATED COMPLETION DATE: 1-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D Olson TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12/30/83

PROJECT NO.: M 1259(1) 19th Ave. (Durston to Oak) DATE SURVEY AUTHORIZED: 6/6/83

PROJ. NAME: DATE WORK STARTED: No Crew Assigned

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12/30/83

PROJECT NO.: M1212(4) DATE SURVEY AUTHORIZED: 5/10/83

PROJ. NAME: KAGY BLVD. (3RD TO 19TH.) DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: TELEPHONE:

NO. PERSONNEL ASSIGNED: % COMPLETE:

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12-29-83

PROJECT NO.: BR 411-1(10) DATE SURVEY AUTHORIZED: 5-17-83

PROJ. NAME: Springhill Road DATE WORK STARTED: 12-7-83

LENGTH: 6.3 Miles ESTIMATED COMPLETION DATE: 4-3-84

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: G.A. Sitton TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 5-6 % COMPLETE: 10%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12/30/83

PROJECT NO.: M 0299 (4) DATE SURVEY AUTHORIZED: N/A

PROJ. NAME: Anaconda Sta DATE WORK STARTED: No Crew Assigned

LENGTH: ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: TELEPHONE:

NO. PERSONNEL ASSIGNED: % COMPLETE:

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~Dec~~ 30 1983

PROJECT NO.: I-90-7(21) 339 DATE SURVEY AUTHORIZED: Oct. 1983

PROJ. NAME: Springdale - West DATE WORK STARTED: Oct 4 1983

LENGTH: 10± miles ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: G. A. Smith TELEPHONE:

NO. PERSONNEL ASSIGNED: 5 % COMPLETE:

7 days spent trying to relocate the various center-lines at Mission Crk. Interchange

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 29, 1983

PROJECT NO.: I15-3(42)150 43 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Bernice Basin DATE WORK STARTED: July 25, 1983

LENGTH: 6.9 Mi. ESTIMATED COMPLETION DATE: May 1, 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: William G. Berk TELEPHONE: 406-225-3962

NO. PERSONNEL ASSIGNED: 15 % COMPLETE: 25%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12/30/83

PROJECT NO.: RF 8-1(7)39 DATE SURVEY AUTHORIZED: 8/24/83

PROJ. NAME: Avon - Elliston DATE WORK STARTED: —

LENGTH: — ESTIMATED COMPLETION DATE: —

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: January 2, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
FR 60-2(8) 71 Belt - East & West	Slope Flattening PMBS Overlay	Final P.I.H.	252	98	1-15-84
RF 60-2(3) 91 Great Falls - East	Grade, Gravel Surf. PMBS, Structure	Prelim. P.I.H.	68	39	4-1-84
FR 24-3(3) 76 Rogers Pass E.(West Sect.)	Widen, Gravel Surf. PMBS	Field Review	0	5	7-15-84
F 1-4(1) 280 Shelby - East	Widen,Slope Flattening PMBS	Final P.I.H.	0	80	1-15-84
RS 348(18) 5 Mi. S. Fort Benton - S.	Grade, Gravel Surf. PMBB	Prelim. P.I.H.	0	40	6-30-84
F 3-1(6) 8 Sun River Jct. - North	PMBS, Overlay Minor Widening	Final P.I.H.	0	5	2-1-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 2, 1984

PROJECT NO.: IR 15-5(76) 283
CONTRACT AMOUNT: $ 1,059,520.15
PROJ. NAME: Gt.Falls-Vaughn Rehab.
CONTRACTOR: United Matls. of Great Falls, Inc.
LENGTH: 1.3 Miles
FROM (town): Great Falls
COUNTY: Cascade
AWARD DATE: Feb. 28, 1983
CONTRACT TIME: 60+21 W.D.
DATE WORK STARTED: Mar. 31, 1983
ORDER TO PROCEED DATE: 4/18/83
PROBABLE COMPLETION DATE:
% COMPLETE: 100%
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: F.A. Robinson
TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED: ___
ADDRESS: 104 18th Ave. N.E.
Great Falls, Mt.

GENERAL: No activity on this project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 2, 1984

PROJECT NO.: F 1-4(5) 271
PROJ. NAME: Shelby - West
LENGTH: 7.0 Miles
COUNTY: Toole
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 95
% TIME USED: 97
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 856,519.30
CONTRACTOR: Baltrusch Const. Co.
FROM (town): Havre, Mt.
AWARD DATE: 5-31-83
DATE WORK STARTED: 7-13-83
PROBABLE COMPLETION DATE: 7-1-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 727-4350
ADDRESS: 104 - 18th Ave. N.E.
Great Falls, Mt.

GENERAL: No activity - project on winter shutdown.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 2, 1984

(Structures)

PROJECT NO.: F 3-2(8) 18 CONTRACT AMOUNT: $ 309,561.60 (Structures)

PROJ. NAME: Fairfield - East & West CONTRACTOR: Sub-Sletten Const. Co.

LENGTH: 5.0 Miles FROM (town): Great Falls

COUNTY: Cascade & Teton AWARD DATE: See Roadway

CONTRACT TIME: See Roadway DATE WORK STARTED: 3-21-83

ORDER TO PROCEED DATE: See Roadway PROBABLE COMPLETION DATE:

% COMPLETE: 100 NO. DAYS WORKED PER WEEK:

% TIME USED: NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Brown TELEPHONE: 434-2022

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: P.O. Box 861

Shelby, Mt. 59474

GENERAL: Project 100% complete ~~and~~ FINAL will be forwarded to Helena upon completion of the roadway portion. This is the final report.

Marlin Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1/2/84

PROJECT NO.: F 3-2 (8) 18
PROJ. NAME: Fairfield E. & W. (East)
LENGTH: 5.0 miles
COUNTY: Cascade/Teton
CONTRACT TIME: 110 + 1 W.D.
ORDER TO PROCEED DATE: April 18, 1983
% COMPLETE: 95
% TIME USED: 90
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,492,189.65
CONTRACTOR: Hilde Const. Co.
FROM (town): Great Falls, MT
AWARD DATE: November 30, 1982
DATE WORK STARTED: February 1, 1983
PROBABLE COMPLETION DATE: June 15, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 467-3448
ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL: Contractor removed work bridges and engaged in general clean-up. Plans are to make patches on plant mix when weather permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 2, 1984

PROJECT NO.: BHF 10-1(4)2
PROJ. NAME: Overlay - 15th St. Br.
LENGTH: 0.00
COUNTY: Cascade
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 10-18-83
% COMPLETE: 100
% TIME USED: 99
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11-3-83

CONTRACT AMOUNT: $ 787,498.00
CONTRACTOR: Sletten Const. Co.
FROM (town): Great Falls, Mt.
AWARD DATE: 9-23-83
DATE WORK STARTED: 4-28-83
PROBABLE COMPLETION DATE: 11-3-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 727-4350
ADDRESS: P.O. Box 1359
Great Falls, Mt.

GENERAL: Project was submitted to the District office on December 2, 1983 and will be forwarded to Helena on or about February 2, 1984.

This is the final report.

Marlin Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 2, 1984

PROJECT NO.: F 24-3(5) 100
PROJ. NAME: Rogers Pass - E&W Middle Section
LENGTH: 8.5 Miles
COUNTY: Lewis & Clark
CONTRACT TIME: 120+6 W.D.
ORDER TO PROCEED DATE: Oct. 18, 1982
% COMPLETE: 89
% TIME USED: 90
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,215,825.45
CONTRACTOR: Meyer Const. Co.
FROM (town): Billings, Mt.
AWARD DATE: Sept. 24, 1982
DATE WORK STARTED: Nov. 18, 1982
PROBABLE COMPLETION DATE: May, 1984
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: S.W. Newton
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 562-3888
ADDRESS: Augusta, Mt.

GENERAL: No activity this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-29-83

PROJECT NO.: STRUCTURE F-3RF-00-2(5)92 U2	CONTRACT AMOUNT: $ 1,870,957.00 $ 2,764,053.48
PROJ. NAME: Warden Bridge	CONTRACTOR: Sletten Construction Co.
LENGTH: 0.203	FROM (town): Great Falls, Mt.
COUNTY: Cascade	AWARD DATE: 2-28-83
CONTRACT TIME: 220 Working days	DATE WORK STARTED: 3-22-83
ORDER TO PROCEED DATE: 4-1 - 3	PROBABLE COMPLETION DATE: 4-15-84
% COMPLETE: 93	NO. DAYS WORKED PER WEEK: 0
% TIME USED: 62	NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED:	NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:	
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:	
EFFECTIVE OPENING DATE:	
PROJECT MANAGER: T. G. Tomich	TELEPHONE: 727-4150
NO. OF ENG. PERSONNEL EMPLOYED: 2	ADDRESS: Box 1250
	Great Falls, Mt.

GENERAL: There was no work this past month due to inclement weather. The Structure was open to traffic on 11-14-83 with drainage system, clean up and punch list remaining. Contractor on winter shut down.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 2, 1984

HES 60-2(11) 91 U-2 &

$ 893,096.00 (Approaches)

PROJECT NO.: F-BHF-RTF 60-2(5) 92 U-2 CONTRACT AMOUNT: $ 2,764,053.48

PROJ. NAME: Warden Br. - Appr. CONTRACTOR: Sletten Const. Co.

LENGTH: 0.4 Miles FROM (town): Great Falls

COUNTY: Cascade AWARD DATE: February 28, 1983

CONTRACT TIME: 220+4 W.D. DATE WORK STARTED: Mar. 30, 1983

ORDER TO PROCEED DATE: Apr. 18, 1983 PROBABLE COMPLETION DATE: 12-31-83

% COMPLETE: 95 NO. DAYS WORKED PER WEEK:

% TIME USED: 63 NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F.A. Robinson TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: 104 - 18th Ave. N.E.
Great Falls, Mt.

GENERAL: No activity this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-29-83

PROJECT NO.: F BRF RTF 6--2(5) 03
PROJ. NAME: Warden Bridge Overlay
LENGTH: 0.4 Mi.
COUNTY: Cascade
CONTRACT TIME: 100 Working days
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 550,827.00
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls, Mt.
AWARD DATE: 9-30-83
DATE WORK STARTED: -
PROBABLE COMPLETION DATE: 7-30-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: T. G. Tomich
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 727-4350
ADDRESS: Box 1359
Great Falls, Mt.

GENERAL: Work cannot begin until April 1st, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1/2/84

PROJECT NO.: RS-BRS 565-1 (3) 0
PROJ. NAME: Simms-North
LENGTH: 1.1 miles
COUNTY: Cascade and Teton
CONTRACT TIME: 150 + 3 W.D.
ORDER TO PROCEED DATE: October 18, 1982
% COMPLETE: 100
% TIME USED: 65
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: November 9, 1983

CONTRACT AMOUNT: $920,779.66
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls, MT
AWARD DATE: September 24, 1982
DATE WORK STARTED: October 12, 1982
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11/9/83
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 467-3448
ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL: All Work Completed.
Final acceptance made on project 11/9/83.
Submitted final to Dist. office 12/9/83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 2, 1984

PROJECT NO.: RS-BRS 565-1(3) 0
Structure
PROJ. NAME: Simms - North
LENGTH: 1.1 Mile
COUNTY: Cascade - Teton
CONTRACT TIME: See Roadway
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 100 (Structure)
% TIME USED: See Roadway
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 486,280.20 (Structure)
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls
AWARD DATE: 11-5-82
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Brown
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 434-2022
ADDRESS: P.O.Box 861
Shelby, Mt. 59474

GENERAL: Bridge portion 100% complete. Final will be submitted to Helena upon completion of the roadway portion. This is the final report on the bridge.

Marlin Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: GT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DEC 30, 1983

PROJECT NO.: RS 240-1(2) 11
PROJ. NAME: CHINOOK - CLEVELAND
LENGTH: 14.2 MILES
COUNTY: BLAINE
CONTRACT TIME: 60 +12 WD
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 80%
% TIME USED: 83%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $852,593.20
CONTRACTOR: BALTRUSCH CONST. CO.
FROM (town): HAVRE, MT
AWARD DATE: FEB. 28, 1983
DATE WORK STARTED: MAY 18, 1983
PROBABLE COMPLETION DATE: JUNE-84
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: GORDON TREFTZ
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE: 265-6821
ADDRESS: P.O. BOX 592
HAVRE, MT 59501

GENERAL: NO WORK

ENGINEERING PERSONNEL ARE WORKING ON FINAL AND OTHER PROJECTS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 2, 1984

PROJECT NO.: RS-BRS 330-1(5) 1
PROJ. NAME: Ulm Bridge - Appr.
LENGTH: 0.5 Mile
COUNTY: Cascade
CONTRACT TIME: See Roadway
ORDER TO PROCEED DATE: 12-1-81
% COMPLETE: 100 (Structure)
% TIME USED: See Roadway
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,861,841.20
CONTRACTOR: Sletten Const. Co.
FROM (town): Great Falls, Mt.
AWARD DATE: 11-30-81
DATE WORK STARTED: 2-22-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Brown
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 434-2022
ADDRESS: P.O. Box 861
Shelby, Mt. 59474

GENERAL: Bridge portion 100% complete. Final will be forwarded to Helena upon completion of the roadway portion. This is the final report on the bridge ~~ex~~ portion.

Marlin Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 2, 1984

PROJECT NO.: RS-BRS 330-1(5) 1
PROJ. NAME: Ulm Bridge Appr.
LENGTH:
COUNTY:
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE: 100
% TIME USED: 97
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,861,841.20
CONTRACTOR: Sletten Const. Co.
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F.A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 727-4350
ADDRESS: 104 - 18th Ave. N.E.
Great Falls, Mt.

GENERAL: No activity for this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

c-9

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 2, 1984

PROJECT NO.: SMP 2599-83
PROJ. NAME: State Mtce. Stockpiling & Crushing
LENGTH:
COUNTY: Lewis & Clark, Pondera, Cascade & Glacier
CONTRACT TIME: 82 W.D.
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 282,750.00
CONTRACTOR: Konitz Contracting, Inc.
FROM (town): P.O. Box 585
AWARD DATE: Lewistown, Mt. 59457 11-30-83
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: ~~S.W. Newton~~
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 562-3888
ADDRESS: Augusta, Mt.

GENERAL: No preconstruction conference has been scheduled to date.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 2, 1984

PROJECT NO.: BR 9007(12) DATE SURVEY AUTHORIZED: 11/1/83

PROJ. NAME: Bridge over the Sun River DATE WORK STARTED: 11/22/83

LENGTH: _____ ESTIMATED COMPLETION DATE: 1/15/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Walter D. Smith TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 75

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 30, 1983

PROJECT NO.: BR 9003(10) DATE SURVEY AUTHORIZED: 9-6-83

PROJ. NAME: BRIDGE SNAKE CREEK DATE WORK STARTED: 11-14-83

LENGTH: _____ ESTIMATED COMPLETION DATE: DEC. 83

DATE SUBMITTED TO DISTRICT: 12-9-83

PROJECT MANAGER: G. TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 30, 1983

PROJECT NO.: M 5712(1) DATE SURVEY AUTHORIZED: 9-27-83

PROJ. NAME: 14th AVE - HAVRE DATE WORK STARTED: JULY 12, 1983

LENGTH: _____ ESTIMATED COMPLETION DATE: MARCH 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 15%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 2, 1984

PROJECT NO.: M 5225(1) DATE SURVEY AUTHORIZED: 2-1-78

PROJ. NAME: Ramps I 315 DATE WORK STARTED: 10-8-80

LENGTH: 0.49 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F.A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 35% - No activity this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

GMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 2, 1983

PROJECT NO.: M 5212(1) DATE SURVEY AUTHORIZED: 9-17-81

PROJ. NAME: Great Falls - South Arterial DATE WORK STARTED: 12-10-81

LENGTH: 8.85 Miles ESTIMATED COMPLETION DATE: 12-31-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F.A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC 30, 1983

PROJECT NO.: M 5708 (4) SIGNALS DATE SURVEY AUTHORIZED: _____

PROJ. NAME: INTR. 5TH AVE & 10TH ST. HAVRE DATE WORK STARTED: NOV 28, 1983

LENGTH: _____ ESTIMATED COMPLETION DATE: DEC. 83

DATE SUBMITTED TO DISTRICT: 12-2-83

PROJECT MANAGER: G. TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 30, 1983

PROJECT NO.: RS 498-1(1)0 DATE SURVEY AUTHORIZED: 6-14-83

PROJ. NAME: BOX ELDER- WEST DATE WORK STARTED: 11-22-83

LENGTH: 4.4 MILES ESTIMATED COMPLETION DATE: JAN. 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 75%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC 30, 1983

PROJECT NO.: RS 432-2(1)90 DATE SURVEY AUTHORIZED: 6-1-83

PROJ. NAME: RUDYARD SOUTH DATE WORK STARTED: 11-28-83

LENGTH: 6.0 MILES ESTIMATED COMPLETION DATE: FEB. 84

DATE SUBMITTED TO DISTRICT: 12-15-83

PROJECT MANAGER: G. TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12-30-83

PROJECT NO.: RS 236-2(1)65 DATE SURVEY AUTHORIZED: 12-27-79

PROJ. NAME: BIG SANDY - SOUTH DATE WORK STARTED: 10-26-83

LENGTH: 11.8 ESTIMATED COMPLETION DATE: MARCH 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 2, 1984

PROJECT NO.: HES 40-2(14)92 DATE SURVEY AUTHORIZED: 7/12/83

PROJ. NAME: 10th Ave. South & 32nd St.-Great Falls DATE WORK STARTED: 7/27/83

LENGTH: 0.5 mile ESTIMATED COMPLETION DATE: 1/15/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Walter D. Smith TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: 35

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 2, 1984

PROJECT NO.: FR 24-3(3) 76 U-4 DATE SURVEY AUTHORIZED: 3-2-83

PROJ. NAME: Rogers Pass - East West Section DATE WORK STARTED: 7-21-83

LENGTH: 3.48 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: S.W. Newton TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 2% - No activity this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 30, 1983

PROJECT NO.: FR 10-3(4) 91 DATE SURVEY AUTHORIZED: 1-14-82

PROJ. NAME: BOX ELDER - HAVRE DATE WORK STARTED: 11-15-83

LENGTH: 13.5 ESTIMATED COMPLETION DATE: JAN 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 95

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Jan. 2, 1984

PROJECT NO.: FR 10-2(3) 51 (Bridge) DATE SURVEY AUTHORIZED: 4-18-83

PROJ. NAME: Loma - North & South DATE WORK STARTED: 5-17-83

LENGTH: 0.68 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 85% - No activity this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12/84

PROJECT NO.: [illegible] 3-2 (12) 49 DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: 8 mi. North of Choteau DATE WORK STARTED: 6/6/83

LENGTH: 0.12 miles ESTIMATED COMPLETION DATE: December 1983

DATE SUBMITTED TO DISTRICT: 11/30/83

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1/2/84

PROJECT NO.: F 3-1 (6) 8 DATE SURVEY AUTHORIZED: 1/26/83

PROJ. NAME: Sun River Jct. N. DATE WORK STARTED: 6/29/83

LENGTH: 10 miles ESTIMATED COMPLETION DATE: February 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 14

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 30, 1983

PROJECT NO.: F-1-6 (6)379 DATE SURVEY AUTHORIZED: MAY 6, 1983

PROJ. NAME: HAVRE -WEIGH STATION DATE WORK STARTED: MAY 26, 1983

LENGTH: ~ ESTIMATED COMPLETION DATE: DEC. 83

DATE SUBMITTED TO DISTRICT: DEC. 8, 1983

PROJECT MANAGER: G. TREFTZ TELEPHONE: 265 6821

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 95 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1/2/84

PROJECT NO.: IR 15-7 (22) 334 DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: Conrad N. & S. DATE WORK STARTED: 5/16/83

LENGTH: 9 miles ESTIMATED COMPLETION DATE: December 1983

DATE SUBMITTED TO DISTRICT: 11/30/83

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: January 2, 1984

IR 15-6(17) 291 U-1

PROJECT NO.: IR 15-6( )303 DATE SURVEY AUTHORIZED: 4/28/83

Interstate Overlay

PROJ. NAME: North of Power DATE WORK STARTED: 6/28/83

LENGTH: 7.8 Miles ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: F.A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-1b

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1/2/84

PROJECT NO.: IR 15-5(80) 257 DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: Interstate Overlay Cascade - Ulm DATE WORK STARTED: 6/16/83

LENGTH: 21.7 ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F.A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1/2/84

PROJECT NO.: IR 15-5 (70) 201 DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: Vaughn-North DATE WORK STARTED: 6/16/83

LENGTH: 10.1 miles ESTIMATED COMPLETION DATE: December 1983

DATE SUBMITTED TO DISTRICT: 11/30/83

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC - 30

PROJECT NO.: BR 9021 (7) DATE SURVEY AUTHORIZED: 10-14-83

PROJ. NAME: BRIDGE BULLHOOK FLOOD CANAL DATE WORK STARTED: 11-1-83

LENGTH: ~ ESTIMATED COMPLETION DATE: DEC 83

DATE SUBMITTED TO DISTRICT: 11-28-83

PROJECT MANAGER: G TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 27, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 26-1(1)3 SIDNEY - N.D. LINE	GR, GRAVEL, P.M.S. STRUCTURE	P.I.H.	87.5	35%	3/1/85
RS 336-1(1)0 OLLIE RD - N. OF BAKER	G.S.	SUBMITTAL TO HELENA	78	70%	8/1/86
BRF 1-10(11)597 E. OF W.P. (MSO. C.R.)	STR., APPS	P.I.H.	100	30%	3/1/85
BRF 42-3(6)73 S. OF GLASGOW (MILK RIVER)	STR., APPS	P.I.H.	~	0%	3/1/87
RS 201-2(2)33 PRESSERVILLE - FAIRVIEW	G.S., PMS.	P.I.H.	~	0%	6/1/84
M 1499(1) LIN. AVE. & 5TH. S.E. - SIDNEY	PMS OVERLAY	FINAL P.I.H.	40	70%	8/1/85
F 42-3(7)59 FORT PECK - GLASGOW	PMS OVERLAY & WIDEN	PUBLIC HEARING	~	0%	7/1/87
F 25-1(6)0 CIRCLE - NORTH	PMS OVERLAY & WIDEN	P.I.H.	100	20%	8/1/86
RS 254-1(4)20 BLOOMFIELD N & S	PMS OVERLAY & STR. REPAIR	P.I.H.	~	0%	3/1/85
F 7-1(8)46 FALLON CO. LINE - E & W	PMS OVERLAY	P.I.H.	~	0%	7/1/85
F 18-1(7)1 MILES CITY - N. W.	PMS OVERLAY	P.I.H.	~	0%	9/1/85
F 62-2(7)37 SIDNEY - NORTH	G. G.S., PMS.	P.I.H.	~	0%	5/1/88

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-27-83

PROJECT NO.: RS 0005(66)
PROJ. NAME: TRAFFIC CONTROL DEVICES SECONDARY ROUTES
LENGTH: 59.1
COUNTY: DAWSON
CONTRACT TIME: 20 W D.
ORDER TO PROCEED DATE: April 16, 1984
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 19,951.40
CONTRACTOR: La Salle Construction
FROM (town): Havre, Montana 59501
AWARD DATE: Nov. 7, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard KELLY
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 365-2877
ADDRESS: Glendive, Montana

GENERAL: Work will be started in Spring of 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-27-83

PROJECT NO.: F 2-1 (7) 34
PROJ. NAME: Locate East
LENGTH: 11.8 Mi.
COUNTY: Custer
CONTRACT TIME: 85 W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 92
% TIME USED: 80
NO. MEN EMPLOYED: prime 4 sub. 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,230,740.81
CONTRACTOR: Portable Pavers-Prince Inc. (J.V.)
FROM (town): Miles City, Mt.
AWARD DATE: 7-11-83
DATE WORK STARTED: 8-5-83
PROBABLE COMPLETION DATE: 6-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 Hrs.

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Work during the past period consisted of rest area renovation and guardrail work.* To date the digouts are 100% complete, paving operations are 97% complete, rest area renovation is 60% complete and guardrail operations are 35% complete.

* In accordance with C.O. No. 3

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 27, 1983

PROJECT NO.: BRS 22-1 (1) 14
PROJ. NAME: 2½ Miles East of Flaxville
LENGTH: 0.83 Miles
COUNTY: Daniels
CONTRACT TIME: 80 WD
ORDER TO PROCEED DATE: 8-26-83
% COMPLETE: 11
% TIME USED: 63
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 410,607
CONTRACTOR: Riverside
FROM (town): Paradise
AWARD DATE: August 5, 1983
DATE WORK STARTED: September 8, 1983
PROBABLE COMPLETION DATE: May 1984
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: None

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson 59218

GENERAL: All contractor personnel moved off the project on November 22, 1982. Items and percent complete to date are: Fencing 100%; Grading 2%; Topsoil 27%; Drainage 41%. The project as-a-whole is 11% complete with 63% of the contract time elapsed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

50

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 27, 1983

PROJECT NO.: F RTF 22-2 (3)40 U 1 & 2
PROJ. NAME: Plentywood-South
LENGTH: 4.7
COUNTY: Sheridan
CONTRACT TIME: 120 WD
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 80
% TIME USED: 80
NO. MEN EMPLOYED: None
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,468,570
CONTRACTOR: Hilde
FROM (town): Great Falls
AWARD DATE: May 31, 1983
DATE WORK STARTED: July 19, 1983
PROBABLE COMPLETION DATE: July 1984
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson 59218

GENERAL: No work on project this past period. Contractor moved off project on November 22. Neither temporary striping or signing has been accomplished because of bitter cold weather. Items and percent complete remain at: Grading, drainage, and gravel surfacing 100%; Fencing 90%; Plant Mix Surfacing 23%. Unit 1 portion of the project is 79% complete. Unit 2 is 100%, the project as-a-whole is 80% complete with 80% of the contract time elapsed. A 3 man engineering crew is working up and checking final quantities. The final is 10% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 27, 1983

PROJECT NO.: BRF 23-2(16)87 & RS-BRS 544-1(3)34

PROJ. NAME: S.E. of Broadus (E.F. Little Powder River) and Boyes South

LENGTH: 1.9 miles

COUNTY: Powder River & Carter

CONTRACT TIME: 60. W.D.

ORDER TO PROCEED DATE: 6-21-83

% COMPLETE: 100

% TIME USED: 132

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE: 11-4-83

CONTRACT AMOUNT: $503,254.70

CONTRACTOR: Riverside Construction, Inc.

FROM (town): Paradise, Montana

AWARD DATE: May 31, 1983

DATE WORK STARTED: July 5, 1983

PROBABLE COMPLETION DATE: —

NO. DAYS WORKED PER WEEK: —

NO. SHIFTS PER DAY: —

NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-15-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. Strohmayer

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: All items were completed in accordance with the plans, Specifications and Special Provisions November 4, 1983. The Final Estimate is 98% complete and should be submitted to the District Office on or about January 13, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DECEMBER 27, 1983

PROJECT NO.: F31-1(4)25
PROJ. NAME: GLASGOW - OPHEIM
LENGTH: 6.8 MILES
COUNTY: VALLEY
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 08-02-83
% COMPLETE: 88
% TIME USED: 70
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 793,961.00
CONTRACTOR: MEYER CONSTR. CO.
FROM (town): BILLINGS
AWARD DATE: JULY 11, 1983
DATE WORK STARTED: 09-01-83
PROBABLE COMPLETION DATE: 06-30-84
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE: 746-3431
ADDRESS: NASHUA, MT. 59248

GENERAL: NO WORK ON THE PROJECT DURING THE PAST PERIOD. THE PROJECT IS ON A WINTER SHUT DOWN. ALL ITEMS ARE 100% COMPLETE WITH THE EXCEPTION OF SEAL AND COVER MATERIAL.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-~~23~~ 27 83

STRUCTURES ONLY

PROJECT NO.: I 07-RRS 39-1(7)38

PROJ. NAME: Colstrip - Forsyth Hemlock Cr. Sec.

LENGTH: 6.4 Miles

COUNTY: Rosebud

CONTRACT TIME: 210 W.D.

ORDER TO PROCEED DATE: 4-16-82

% COMPLETE: 100

% TIME USED: 97

NO. MEN EMPLOYED: ~

STRUCTURES ONLY

CONTRACT AMOUNT: $ 1,737,289.75

SUB-CONTRACTOR: Stetten Constr. Co.

FROM (town): Great Falls, Montana

AWARD DATE: 11-30-81

DATE WORK STARTED: 2-15-82 (STRUCTURES)

~~PROBABLE~~ COMPLETION DATE: 8-17-83

NO. DAYS WORKED PER WEEK: ~

NO. SHIFTS PER DAY: ~

NO. HOURS PER SHIFT: ~

ACTUAL COMPLETION DATE: 8-17-83 (STRUCTURES)

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-25-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Dane

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 1-2

ADDRESS: 38 Cir Street
Miles City, Montana

GENERAL:

All items were completed in conformance with plans, specifications and Special Provisions August 17, 1983. The final Estimate and supporting data were completed December 16, 1983. This will be the final report from the field on the structure portion of the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-27-83

PROJECT NO.: F-CT-RRS39-1(17)38
PROJ. NAME: Ecklerig-Forsyth Armells Creek Section
LENGTH: 6.4 Mi.
COUNTY: Rosebud
CONTRACT TIME: 200 W.D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 100
% TIME USED: 97
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 10-12-83

CONTRACT AMOUNT: $4,479,096.93
CONTRACTOR: Hilde Const. Co, Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: 11-30-81
DATE WORK STARTED: 12-8-81
PROBABLE COMPLETION DATE: 7-83
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-25-83

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: All contract items are 100%. Three men are working on the final in the Miles City office. The final will be submitted to the District Office on or about January 31, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 27, 1983

PROJECT NO.: FH 51-1(1)10E RS 484-1(2)0
PROJ. NAME: FORT HOWE NORTH & ASHLAND-OTTER CREEK
LENGTH: 19.8 Miles
COUNTY: Powder River
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,198,246.15
CONTRACTOR: PORTABLE POWER, INC.
FROM (town): Miles City, Montana
AWARD DATE: November 7, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Duane J. Strohmayer
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Supplier, Power, Inc., halted crushing operation December 14, 1983 due to extreme cold weather. The plan to start again on or about January 16, 1984 and run 24 hours a day until crushing plant MIV Aggregate is completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-27-83

STRUCTURES ONLY

STRUCTURES ONLY

PROJECT NO.: 1 S4-4(34),148

CONTRACT AMOUNT: $ 1,248,362

PROJ. NAME: Shirley - West

SUB-CONTRACTOR: Cop Constr. Co.

LENGTH: 5.9 Miles

FROM (town): Billings, Montana

COUNTY: Custer

AWARD DATE: 3-31-83

CONTRACT TIME: 260 W.D.

DATE WORK STARTED: 7-13-83 (STRUCTURES)

ORDER TO PROCEED DATE: 5-16-83

PROBABLE COMPLETION DATE: 7-15-84

% COMPLETE: 42

NO. DAYS WORKED PER WEEK: 5

(126-26) % TIME USED: 48

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Walter D. Dane

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: 38 Cir Street
Miles City, Montana

GENERAL: ~~Bridge Over Dixon Creek Sta. 1149+80~~

Placed "DD" Concrete for stub-footings on bents 1, E.B. & W.B. Set 21 100' prestressed beams Type 4 on spans 1 & 3 W.B. and Span 3 E.B. No work performed on Shirley Int. Sta. 9+44.00. Contractor suspended work at close of work December 20, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/27/83

PROJECT NO.: I84-Y(64)148
PROJ. NAME: SHIRLEY-WEST
LENGTH: 5-9 MILES
COUNTY: CUSTER
CONTRACT TIME: 260 WD
ORDER TO PROCEED DATE: 5-17-83
% COMPLETE: 42
% TIME USED: 48
NO. MEN EMPLOYED: 13
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 10,499,672.50
CONTRACTOR: BEVCAR GEN. CONST. INC.
FROM (town): BUTTE, MT.
AWARD DATE: 3-31-83
DATE WORK STARTED: 5-16-83
PROBABLE COMPLETION DATE: 11-15-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SWANSON
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 232-1093
ADDRESS: DEPT OF HIGHWAYS
MILES CITY, MT.

GENERAL: WORK CONSISTED OF GRADING AND PLACING RIPRAP. ITEM AND PERCENT COMPLETE ARE AS FOLLOWS: GRADING 76%, DRAINAGE 81%, FENCING 74%, SEEDING 8%. ALL WORK WAS SUSPENDED FOR THE SEASON 12/2/83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-27-83

IR 94-6(33)191

PROJECT NO.: IR-94-6(36)203

PROJ. NAME: DAWSON CO., LINE-EAST GLENDIVE-WEST

LENGTH: 20± MILES ?

COUNTY: DAWSON

CONTRACT TIME: ~

ORDER TO PROCEED DATE: ~

% COMPLETE: ~

% TIME USED: ~

NO. MEN EMPLOYED: —

ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ NOT LET

CONTRACTOR: —

FROM (town): —

AWARD DATE: —

DATE WORK STARTED: —

PROBABLE COMPLETION DATE: —

NO. DAYS WORKED PER WEEK: —

NO. SHIFTS PER DAY: —

NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H. KELLY

NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 365-2877

ADDRESS: Glendive

GENERAL: Pre-Staking Engineering was authorized on 11-8-83. Work has not been started.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 31-1983

PROJECT NO.: RS 258-1(3)0
PROJ. NAME: Reserve - East
LENGTH: 11.5 Miles
COUNTY: Sheridan
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 90
% TIME USED: 67
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,048,454.20
CONTRACTOR: Meyer
FROM (town): Billings
AWARD DATE: July 11-1983
DATE WORK STARTED: 8-17-83
PROBABLE COMPLETION DATE: 6-15-84
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, Mt. 59201

GENERAL: Work consisted of bridge rail revision & guard rail. These items are 100% complete. Sub-contractor worked seven days on these items.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 27, 1983

PROJECT NO.: RS 332-2(3)12
PROJ. NAME: Garland North & South
LENGTH: 10.0 miles
COUNTY: CUSTER
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 68
% TIME USED: 95
NO. MEN EMPLOYED: -0-
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 718,268.80
CONTRACTOR: Swan & Sons Constr. Co., Inc.
FROM (town): Anaconda, Montana
AWARD DATE: May 31, 1983
DATE WORK STARTED: June 23, 1983
PROBABLE COMPLETION DATE: April 20, 1984
NO. DAYS WORKED PER WEEK: -
NO. SHIFTS PER DAY: -
NO. HOURS PER SHIFT: -

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Duane J. Strohmayer
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Work was suspended for the season on October 13, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DECEMBER 27, 1983

PROJECT NO.: RS-BRS 438-1(3)21
PROJ. NAME: NASHUA - NORTH
LENGTH: 4.0 MILES
COUNTY: VALLEY
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 9-16-83
% COMPLETE: 60
% TIME USED: 51
NO. MEN EMPLOYED: 26
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,370,816.48
CONTRACTOR: CLARK BROTHERS CONTRACTORS
FROM (town): VICTOR, MT.
AWARD DATE: AUGUST 26, 1983
DATE WORK STARTED: SEPT. 14, 1953
PROBABLE COMPLETION DATE: 07-31-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1 OR 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. DUBOSCHER
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 746-3431
ADDRESS: NASHUA, MT. 59248

GENERAL: CLARK BROTHERS HAD 5 MEN WORK SIX DAYS DURING THE PAST PERIOD. FORT PECK CONTRACTING HAULED AND PLACED 3,563 TONS OF 1½" CR. BASE FOR A TOTAL OF 76,929 TO DATE, THEY WORKED FIVE DAYS PRODUCING PLANT MIX AGGREGATE BUT HAD TO SHUT DOWN FOR THE WINTER DUE TO COLD WEATHER. ITEMS AND PERCENT COMPLETE ARE: GRADING = 99%, DRAINAGE = 100%, 1½" BASE = 89%, FENCING = 90%, CONCRETE = 100% RIPRAP = 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 27 1983

PROJECT NO.: RS-447-1(7)12
PROJ. NAME: Rosebud - South
LENGTH:
COUNTY: Rosebud
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. Stuhmayer
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 232-1093
ADDRESS: Dept of Hwys.
Miles City, Mt. 59301

GENERAL: A four man Survey Crew worked part time running centerline and setting Right of way Points on 3 miles.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 31-1983

PROJECT NO.: STMP 4399-83
PROJ. NAME: Maint. Stockpiles
LENGTH: N/A
COUNTY: Richland, Roosevelt, Valley & Phillips
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 291,171.00
CONTRACTOR: Eckart Const.
FROM (town): Miles City
AWARD DATE: November 30-1983
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 6-1-84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 0
TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: Contractor has applied for air quality permits & reclamation plans.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-27-83

PROJECT NO.: M-5006(3) M-RRS 5007(1).
PROJ. NAME: BN&R/R UNDERPASS
LENGTH: 0.5
COUNTY: Dawson
CONTRACT TIME: 186 W.D.
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 98
% TIME USED: 79
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,087,274.00
CONTRACTOR: COP Constr. Co.
FROM (town): Billings, MT.
AWARD DATE: 9-24-82
DATE WORK STARTED: 1-24-83
PROBABLE COMPLETION DATE: 4-30-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ken. Quale
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 365-2877
ADDRESS: Dept. of Highways
Glendive, MT. 59330.

GENERAL: No work by Contractor this past period. Work remaining consists of the lighting work by change order, which will be done in the spring of 1984.

Two engineers assigned part time on checking notes and final records for the final estimate.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 27, 1983

PROJECT NO.: BR 9046 (5) DATE SURVEY AUTHORIZED: 12/6/83

PROJ. NAME: BIG MUDDY CR. S.SMILES WEST PLENTYWOOD DATE WORK STARTED: ~

LENGTH: 0.3 MILES ESTIMATED COMPLETION DATE: 5/18/84

DATE SUBMITTED TO DISTRICT: 12/28/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC 27 1983

PROJECT NO.: BR 9043 (8) DATE SURVEY AUTHORIZED: 11/23/83

PROJ. NAME: EAST FORK SHOTGUN CREEK - ROOSEVELT CO. DATE WORK STARTED: ~

LENGTH: 0.2 MILES ESTIMATED COMPLETION DATE: 4/30/84

DATE SUBMITTED TO DISTRICT: 12/28/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12-27-83

PROJECT NO.: BR 9040 (5) DATE SURVEY AUTHORIZED: 11-18-83

PROJ. NAME: COAL CREEK BRIDGE 14 mi. S. of TERRY DATE WORK STARTED: 12-15-83

LENGTH: ESTIMATED COMPLETION DATE: 1-31-84

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: HOWARD KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 8

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 27, 1983

PROJECT NO.: BR 9028 (7) DATE SURVEY AUTHORIZED: 11/18/83

PROJ. NAME: N.E. OF VIDA DATE WORK STARTED: ~

LENGTH: McCONE CO. 0.5 MILES ESTIMATED COMPLETION DATE: 3/30/84

DATE SUBMITTED TO DISTRICT: 12/28/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 27, 1983

PROJECT NO.: BR 9017 (6) DATE SURVEY AUTHORIZED: 10/27/83

PROJ. NAME: NORTH FORK PHILLIPS CREEK DATE WORK STARTED: ~

LENGTH: 0.2 MILES ESTIMATED COMPLETION DATE: 5/31/84

DATE SUBMITTED TO DISTRICT: DEC. 28, 1983

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12-27-83

PROJECT NO.: BR 9011(7) DATE SURVEY AUTHORIZED: 10-19-83

PROJ. NAME: CLEAR CREEK BRIDGE DATE WORK STARTED: 12-1-83

LENGTH: _____ ESTIMATED COMPLETION DATE: 12-22-83

DATE SUBMITTED TO DISTRICT: 12-22-83

PROJECT MANAGER: A. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 1-5 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 27, 1983

PROJECT NO.: BR 9010 (7) DATE SURVEY AUTHORIZED: 10/20/83

PROJ. NAME: EAGLE CREEK - SE OF FLAXVILLE DATE WORK STARTED: ~

LENGTH: 0.3 MILES ESTIMATED COMPLETION DATE: 1/27/84

DATE SUBMITTED TO DISTRICT: 12/28/83

PROJECT MANAGER: DEWEY NOVAKOVICH TELEPHONE: 653-1050

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 27, 1983

PROJECT NO.: BR 9006 (4) DATE SURVEY AUTHORIZED: 12/9/83

PROJ. NAME: TONGUE RIVER CUSTER CO. DATE WORK STARTED: ~

LENGTH: 0.3 MILE ESTIMATED COMPLETION DATE: 4/30/84

DATE SUBMITTED TO DISTRICT: 12/28/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 27, 1983

PROJECT NO.: RS 254-1(4)20 DATE SURVEY AUTHORIZED: 10/24/83

PROJ. NAME: BLOOMFIELD - N&S DATE WORK STARTED: ~

LENGTH: 5.7 MILES ESTIMATED COMPLETION DATE: 2/17/84

DATE SUBMITTED TO DISTRICT: 12/28/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 27, 1983

PROJECT NO.: RS 201-2(2)33 DATE SURVEY AUTHORIZED: 9/13/83

PROJ. NAME: PRESSERVILLE - FAIRVIEW DATE WORK STARTED: ~

LENGTH: 6.1 MILES ESTIMATED COMPLETION DATE: 1/27/84

DATE SUBMITTED TO DISTRICT: 12/28/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 27, 1983

PROJECT NO.: IR 94-6(34)210 DATE SURVEY AUTHORIZED: 10/20/83

PROJ. NAME: GLENDIVE E & W DATE WORK STARTED: ~

LENGTH: 8.0 MILES ESTIMATED COMPLETION DATE: 1/27/84

DATE SUBMITTED TO DISTRICT: 12/28/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 75%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 27, 1983

PROJECT NO.: F 76-1(1)3 DATE SURVEY AUTHORIZED: 8/21/81

PROJ. NAME: SIDNEY-N.D LINE DATE WORK STARTED: 9/2/81

LENGTH: 5.2 MILES ESTIMATED COMPLETION DATE: FEB, 1984

DATE SUBMITTED TO DISTRICT: DEC. 28, 1983

PROJECT MANAGER: B. CELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 4 TO 6 % COMPLETE: 95%
(10.5 MANDAYS THIS PERIOD)

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 27, 1983

PROJECT NO.: M 1407 (1) DATE SURVEY AUTHORIZED: 9/16/83

PROJ. NAME: NINTH AVE. N.E. - SIDNEY DATE WORK STARTED: ~

LENGTH: 0.44 ESTIMATED COMPLETION DATE: 12/28/84

DATE SUBMITTED TO DISTRICT: 12/28/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 27, 1983

PROJECT NO.: RS 261-2(1)34 DATE SURVEY AUTHORIZED: 9/13/83

PROJ. NAME: SO. OF SHADWELL CREEK - NORTH DATE WORK STARTED: ~

LENGTH: 8.9 MILES ESTIMATED COMPLETION DATE: 3/30/84

DATE SUBMITTED TO DISTRICT: 12/28/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 30, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
E 4-1(2)26 Bridger FromBerg	Reconstruction	Checkers in Helena Let Cont.	393	100	12/83
E 14-3(1)108 Shawmut West	Widening & Overlay	P.I.H	0	50	12/83
RS 302-1(1)0 Molt Rimrock	Reconstruction	Public Hearing	0	1	12/85
RS-308-1(6)9 Belfry West	Widening & Overlay	P.I.H	72	2	12/87
RS 381-1(1)0 Goulding Creek	Grade & Gravel Bit Surf.	Final	0	85	1/84
RS 426-2(1) Hanover Road	Grade & Gravel	Public Hearing P.I.H.	63	32	3/84
M-6901(1) 1st AVE. Laurel	Overlay & Curb Work	P.I.H	0	40	2/84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 28, 1983

PROJECT NO.: IR 90-8 (96) 413
PROJ. NAME: Park City East & West
LENGTH: 14.0 miles
COUNTY: Stillwater
CONTRACT TIME: 80 working days
ORDER TO PROCEED DATE: 9-19-83
% COMPLETE: 85%
% TIME USED: 46%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,072,864.45
CONTRACTOR: Empire Sand and Gravel Co.
FROM (town): Billings, Montana
AWARD DATE: August 29, 1983
DATE WORK STARTED: September 17, 1983
PROBABLE COMPLETION DATE: 6-30-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: No work has been done on the project since the last reporting period. Engineering personnel have worked in the office on notes and quantities.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 28, 1983

PROJECT NO.: IR 90-8 (94) 437 U-1
PROJ. NAME: Mossmain-Lockwood
LENGTH: 3.6 miles
COUNTY: Yellowstone
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: May 24, 1982
% COMPLETE: 98%
% TIME USED: 97%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,256,338.75
CONTRACTOR: Meyer Construction Co.
FROM (town): Billings, Montana
AWARD DATE: April 29, 1982
DATE WORK STARTED: July 19, 1982
PROBABLE COMPLETION DATE: 4-17-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: Contract completion is pending on the repainting the striping on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 28, 1983

PROJECT NO.: IR 90-8 (94) 437 U-2
PROJ. NAME: Mossmain - 27th St.
LENGTH: 12.2 miles
COUNTY: Yellowstone
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: 10-20-82
% COMPLETE: 98%
% TIME USED: 97%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,368,810.63
CONTRACTOR: Empire Sand and Gravel Co.
FROM (town): Billings, Montana
AWARD DATE: September 24, 1982
DATE WORK STARTED: November 29, 1982
PROBABLE COMPLETION DATE: 1-7-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: Project completion is pending on the curing period for the epoxy paint. Two men working in office on notes and quantities for final estimate.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 28, 1983

PROJECT NO.: IR 90-9 (61) 486 U-1
PROJ. NAME: Hardin West
LENGTH: 6.2 miles
COUNTY: Big Horn
CONTRACT TIME: 30 working days
ORDER TO PROCEED DATE: 10-1-83
% COMPLETE: 75%
% TIME USED: 8%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 64,750.00
CONTRACTOR: Asphalt Sealers of Montana
FROM (town): Roundup, Montana
AWARD DATE: July 11, 1983
DATE WORK STARTED: November 9, 1983
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: No work has been done on the project since the last reporting period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 28, 1983

PROJECT NO.: IR 90-9 (61) 486 U-2

CONTRACT AMOUNT: $ 1,421,691.64

PROJ. NAME: Hardin West

CONTRACTOR: Empire Sand and Gravel Co.

LENGTH: 6.2 miles

FROM (town): Billings, Montana

COUNTY: Big Horn

AWARD DATE: November 7, 1983

CONTRACT TIME: 70 working days

DATE WORK STARTED: November 3, 1983

ORDER TO PROCEED DATE: April 16, 1984

PROBABLE COMPLETION DATE:

% COMPLETE:

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 8

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman

TELEPHONE: 252-4138

NO. OF ENG. PERSONNEL EMPLOYED: 7

ADDRESS: Billings, Montana

GENERAL: The contra ctor has completed crushing the material for the Project. No other work has been started on the project. Engineering personnel have been establishing center line on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-27-83

PROJECT NO.: ID 90-9(36)531 02
PROJ. NAME: LODGEGRASS - SOUTH
LENGTH: 11.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 250 WORKING DAYS
ORDER TO PROCEED DATE: 10-31-83
% COMPLETE: 0%
% TIME USED: 0%
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $14,729,277.59
CONTRACTOR: BEYER'S GENERAL CONST. INC.
FROM (town): BUTTE, MONTANA
AWARD DATE: 9-30-83
DATE WORK STARTED: ~
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 12

TELEPHONE: 639-2429
ADDRESS: P.O. BOX 642
LODGE GRASS, MONTANA

GENERAL: THE PRECONSTRUCTION CONFERENCE WAS HELD ON NOV. 18, 1983 NO WORK HAS BEEN STARTED ON THE PROJECT. 2 SURVEY CREWS ARE STAKING THE CULVERT AND SLOPE STAKING THE PROJECT. 1 MAN IS WORKING ON STRUCTURE QUANITY COMPUTATIONS. 2 MEN ARE WORKING IN OFFICE ON GRADES AND CULVERTS. DUE TO HEAVY SNOW AND SUB-ZERO TEMPERATURES BOTH SURVEY CREWS WORKED IN OFFICE 6 DAYS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

RECEIVED
DEC 27 1983
CONSTRUCTION BUREAU

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DECEMBER 31, 1983

I-ID 90-9 (62) 543

PROJECT NO.: F-74-1 (2) 0 U-2

CONTRACT AMOUNT: $ 7,977,895.95

PROJ. NAME: Wyola South & Wyola Conn.

CONTRACTOR: Hilde Construction Company, Inc.

LENGTH: 5.8 Miles

FROM (town): Great Falls, Montana

COUNTY: Big Horn

AWARD DATE: August 26, 1983

CONTRACT TIME: 220 WD

DATE WORK STARTED:

ORDER TO PROCEED DATE: August 29, 1983

PROBABLE COMPLETION DATE: 8-15-85

% COMPLETE: 0

NO. DAYS WORKED PER WEEK:

% TIME USED: 11

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 10

ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL: No work has been done on the project by the contractor

Construction staking and layout work is underway. Work in progress consists of slope staking Frontage Roads and staking drain culverts.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

110

RECEIVED
DEC 27 1983

DISTRICT: BILLINGS

CONSTRUCTION BUREAU

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DECEMBER 31, 1983

PROJECT NO.: I-ID 90-9 (38) 549 U-2
PROJ. NAME: Wyoming Line North
LENGTH: 5.2 Miles
COUNTY: Big Horn
CONTRACT TIME: 220 WD
ORDER TO PROCEED DATE: 8-5-83
% COMPLETE: 19
% TIME USED: 20
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,261,180.56
CONTRACTOR: Hilde Construction Company, Inc.
FROM (town): Great Falls, Montana
AWARD DATE: August 5, 1983
DATE WORK STARTED: September 6, 1983
PROBABLE COMPLETION DATE: 6-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Schaak
NO. OF ENG. PERSONNEL EMPLOYED: 14

TELEPHONE: 343-2501
ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL: Work in progress consists of, Martinez Construction Company, Sub-Contractor, installed the 30" CSP at sta. 1070+09. No other work was done due to inclement weather.

Grading items are 30% complete, Drainage items are 52% complete, Structure items are 17% complete.

A 14 person engineering crew is assigned to construction layout and inspection.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

///

RECEIVED
DEC 27 1983

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

CONSTRUCTION BUREAU

FOR THE PERIOD ENDING: DECEMBER 31, 1983

I-ID 90-9 (36) 531 U-1
I-ID 90-9 (38) 549 U-1

PROJECT NO.: F-74-1 (2) 0 U-1

PROJ. NAME: Fencing Lodge Grass to ~~Wyoming Line~~

LENGTH: 24.1 Miles

COUNTY: Big Horn

CONTRACT TIME: See Contract

ORDER TO PROCEED DATE: July 5, 1983

% COMPLETE: 91

% TIME USED: 0

NO. MEN EMPLOYED: 25

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 486,990.61

CONTRACTOR: Crow Tribe of Montana

FROM (town): Crow Agency, Montana

AWARD DATE: July 5, 1983

DATE WORK STARTED: July 26, 1983

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: R. Schaak

NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 343-2501

ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL: The Crow Tribe was Fencing on the Lodge Grass South portion of project. Please be advised that all of the Fencing Items, on the subject projects, that can be built at this time were completed and accepted as complete on December 10, 1983. The remaining Fencing items will be completed after the Roadway Grading work has progressed sufficiently to allow completion of all of the contract items.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-28-83

PROJECT NO.: IR 94-2(23)50
PROJ. NAME: HYSHAM HILLS
LENGTH: 11.9 MILES
COUNTY: YELLOWSTONE & TREASURE
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: —
% TIME USED: —
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 2,187,516.67
CONTRACTOR: HILDE CONST. CO., INC
FROM (town): GREAT FALLS
AWARD DATE: 11-30-83
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: DAVID P. SCHUMAN
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 245-3802
ADDRESS: DEPT. OF HWYS
BILLINGS, MT.

GENERAL: THE PRECONSTRUCTION CONFERENCE WAS HELD DECEMBER 13, 1983. THE CONTRACTOR PLANS TO START CRUSHING THE PLANT MIX MATERIAL FEBRUARY 15, 1984.
CONSTRUCTION LAYOUT IS IN PROGRESS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DECEMBER 28, 1983

PROJECT NO.: FLH 28-2 (12) 48
PROJ. NAME: GUARD RAIL REPAIR
LENGTH: 4.0 MILES
COUNTY: CARBON
CONTRACT TIME: 30 WORKING DAYS
ORDER TO PROCEED DATE: OCT. 24, 1983
% COMPLETE: 100
% TIME USED: 37
NO. MEN EMPLOYED: ~

CONTRACT AMOUNT: $ 214,910.00
CONTRACTOR: LEWIS CONSTRUCTION CO.
FROM (town): GREAT FALLS MONT.
AWARD DATE: SEPTEMBER 30, 1983
DATE WORK STARTED: OCT. 17, 1983
~~PROBABLE~~ COMPLETION DATE: NOV. 3, 1983
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

ACTUAL COMPLETION DATE: NOV. 3, 1983
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: NOV. 4, 1983
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 248-3827
ADDRESS: DEPT OF HIGHWAYS
BILLINGS, MONT.

GENERAL: 4 MAN DAYS WERE USED ON THIS PROJECT CHECKING NOTES, PREPARING NOTES & WORKING ON FINAL ESTIMATE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~TO~~ DECEMBER 28, 1983

PROJECT NO.: FR 28-2(4)70 41
PROJ. NAME: RED LODGE - BOYD RED LODGE - ROBERTS Sec.
LENGTH: 12.1 MILES
COUNTY: CARBON
CONTRACT TIME: 120 WORKING DAYS
ORDER TO PROCEED DATE: SEPT. 14, 1982
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED: N/A
ACTUAL COMPLETION DATE: OCT. 19, 1983

CONTRACT AMOUNT: $ 1,782,258.66
CONTRACTOR: PETER KIEWIT SONS' CO.
FROM (town): SHERIDAN, WYO.
AWARD DATE: AUGUST 24, 1982
DATE WORK STARTED: SEPT 22, 1982
~~PROBABLE~~ COMPLETION DATE: OCT. 19, 1983
NO. DAYS WORKED PER WEEK: N/A
NO. SHIFTS PER DAY: N/A
NO. HOURS PER SHIFT: N/A

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: OCT 20, 1983

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 248-3827
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONT.

GENERAL: ONE MAN WORKE 9 DAYS CHECKING NOTES IN PREPARATION FOR THE FINAL ESTIMATE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-28-83

PROJECT NO.: F16-1(6)1
PROJ. NAME: EXPOSITION DRIVE
LENGTH: 0.5 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 9-14-82
% COMPLETE: 100%
% TIME USED: 98%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 10-28-83

CONTRACT AMOUNT: $ 1,344,793.85
CONTRACTOR: EMPIRE SAND & GRAVEL CO, INC
FROM (town): BILLINGS
AWARD DATE: 8-24-82
DATE WORK STARTED: 12-15-82
PROBABLE COMPLETION DATE: 10-28-83
NO. DAYS WORKED PER WEEK: -
NO. SHIFTS PER DAY: -
NO. HOURS PER SHIFT: -

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-28-83
EFFECTIVE OPENING DATE: -
PROJECT MANAGER: DAVID R. SCHUMAN
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE: 245-9802
ADDRESS: DEPT. OF HWYS
BILLINGS, MT.

GENERAL: THE FINAL QUANTITIES WERE TURNED INTO THE DISTRICT OFFICE 12-6-83. Final Checking IS 40% Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

11c

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

MSC 16-1(15)5 FOR THE PERIOD ENDING: DEC. 28, 1983
MSC 28-2(8)91

PROJECT NO.: MSC 48-1(5)13 CONTRACT AMOUNT: $326,735.00
PROJ. NAME: SEAL & COVER CONTRACTOR: SALVESON CONST. CO.
LENGTH: 7.1, 10.1, & 5.2 MILES FROM (town): HARDIN, MONT.
COUNTY: Yellowstone, Carbon, & Big Horn AWARD DATE: MAY 9, 1983
CONTRACT TIME: Completion By Sept 1, 1983 DATE WORK STARTED: JUNE 9, 1983
ORDER TO PROCEED DATE: June 1, 1983 ~~PROBABLE~~ COMPLETION DATE: August 31, 1983
% COMPLETE: 100 NO. DAYS WORKED PER WEEK: N/A
% TIME USED: 100 NO. SHIFTS PER DAY: N/A
NO. MEN EMPLOYED: N/A NO. HOURS PER SHIFT: N/A
ACTUAL COMPLETION DATE: August 31, 1983
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: SEPT. 9, 1983
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G M LORAN TELEPHONE: 248-3827
NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONT.

GENERAL: 3-MAN DAYS WERE USED ON THIS PROJECT CHECKING NOTES & PREPARING THE FINAL ESTIMATE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 23, 1983

PROJECT NO.: F 57-3 (13) 103
PROJ. NAME: Grassrange-West
LENGTH: 9.7 Miles
COUNTY: Fergus
CONTRACT TIME: 80 Working Days
ORDER TO PROCEED DATE: 6/21/83
% COMPLETE: 80
% TIME USED: 75
NO. MEN EMPLOYED: 4 to 9
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,373,185.80
CONTRACTOR: Glenn Rehbein Excavating, Inc.
FROM (town): Lino Lakes, Mn.
AWARD DATE: May 31, 1983
DATE WORK STARTED: July 28, 1983
PROBABLE COMPLETION DATE: 7/1/84
NO. DAYS WORKED PER WEEK: 3 - 6 total
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 2-3

TELEPHONE: 538-8731
ADDRESS: Box 491 Lewistown, Mt. 59457

GENERAL: Sub-Contractor One-Way Sign & Const. worked 6-8hr shifts installing guard rail. Snow and cold weather has prevented them from c ompleteing the guard rail installation.

1 to 3 people have been checking final quantities. Field notes will be shipped to the District Office by first available transportation for final checking.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 23, 1983

PROJECT NO.: F 57-3 (09) 121
PROJ. NAME: Winnett-West
LENGTH: 9.1 Miles
COUNTY: Fergus/Petroleum
CONTRACT TIME: 160 Work Days
ORDER TO PROCEED DATE: 8/26/83
% COMPLETE: 2
% TIME USED: 4
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,517,998.81
CONTRACTOR: Hilde Const. Co., Inc.
FROM (town): Gt. Falls, Mt.
AWARD DATE: 8/5/83
DATE WORK STARTED: 8/30/83
PROBABLE COMPLETION DATE: 1984
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 538-8731
ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: All construction activities have been suspended until more favorable weather conditions.

3 engineering people have been computing and checking culvert excavation areas and general office duties.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-2-84

PROJECT NO.: F 63-1(3)10
PROJ. NAME: Harlowton-North
LENGTH: 8.7 Miles
COUNTY: Wheatland
CONTRACT TIME: _____
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Dale E. DeVore
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: Authority has been granted to start staking the subject project for construction prior to the PSE Date. Retracing of centerline is in progress.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DECEMBER 28, 1983

PROJECT NO.: M 1002 (2)
PROJ. NAME: Rim Rock Road
LENGTH: 0.39 MILES
COUNTY: Yellowstone
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: APRIL 16, 1984
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: N/A
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 5

CONTRACT AMOUNT: $ 857,351.55
CONTRACTOR: BARRY O'LEARY INC.
FROM (town): BILLINGS, MONT.
AWARD DATE: NOVEMBER 7, 1983
DATE WORK STARTED: N/A
PROBABLE COMPLETION DATE: OCT 15, 1984
NO. DAYS WORKED PER WEEK: N/A
NO. SHIFTS PER DAY: N/A
NO. HOURS PER SHIFT: N/A
TELEPHONE: 248-387
ADDRESS: DEPT OF HIGHWAYS
BILLINGS, MONT.

GENERAL: A PRE-CONSTRUCTION MEETING WAS HELD IN THE BILLINGS OFFICE DECEMBER 13, 1983. THE ONLY WORK PLANNED BY THE CONTRACTOR PRIOR TO APRIL 16 IS THE DEMOLITION OF THE WATER STORAGE TANK.

35 MAN DAYS WERE USED TO SLOPE STAKE, CHECK ELEVATIONS TO MAN HOLES, DROP INLETS, & CURB & GUTTER, & MISCELLANEOUS WORK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 28, 1983

PROJECT NO.: M 1018 (6)
PROJ. NAME: 4th Ave N & 31st St.
LENGTH: at intersection
COUNTY: Yellowstone
CONTRACT TIME: Calendar Date
ORDER TO PROCEED DATE: May 9, 1983
% COMPLETE: 25%
% TIME USED: 89%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 42,992.00
CONTRACTOR: Midland Electric Company
FROM (town): Billings, Montana
AWARD DATE: May 9, 1983
DATE WORK STARTED: November 7, 1983
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: No work has been done on the project since the last reporting period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-2-84

PROJECT NO.: M7106(3) & M7109(3) CONTRACT AMOUNT: $ 707,219.15

PROJ. NAME: Spring St. & 4th Ave N, Lewistown CONTRACTOR: Williams Bros. Const.

LENGTH: 0.2 Miles, 2.04 Miles FROM (town): Lewistown.

COUNTY: Fergus AWARD DATE: 09-24-82

CONTRACT TIME: 75 WD DATE WORK STARTED: 10-13-82

ORDER TO PROCEED DATE: 10-18-82 PROBABLE COMPLETION DATE: _____

% COMPLETE: 100 NO. DAYS WORKED PER WEEK: _____

% TIME USED: 100 NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____ NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: 10-5-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-5-83

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Dale E. DeVore TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: Project is complete. Final estimate & supporting data is ready for transmittal to District office in Billings.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-2-84

PROJECT NO.: RRS 63-2(1)37
PROJ. NAME: South of Moore
LENGTH: 6.3 Miles
COUNTY: Fergus
CONTRACT TIME: 20 WD
ORDER TO PROCEED DATE: 09-16-83
% COMPLETE: 100
% TIME USED: 72
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11-3-83

CONTRACT AMOUNT: $ 50,450.00
CONTRACTOR: Lewis Const. Co.
FROM (town): Great Falls
AWARD DATE: 08-26-83
DATE WORK STARTED: 09-26-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-3-83
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale E DeVore
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: The final estimate was submitted to District office in Billings on the 15th Dec. 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-27-83

PROJECT NO.: RS 302-1(3)4
PROJ. NAME: RIMROCK RD.-MOLT
LENGTH: 7.4 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 4-8-83
% COMPLETE: 100%
% TIME USED: 96%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 11-9-83

CONTRACT AMOUNT: $983,349.80
CONTRACTOR: EMPIRE SAND + GRAVEL
FROM (town): BILLINGS, MONTANA
AWARD DATE: 2-28-83
DATE WORK STARTED: 2-28-83
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED ~~PER WEEK~~: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-9-83

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 639-2429
ADDRESS: DEPT. OF HIGHWAYS
LODGE GRASS, MONTANA

GENERAL: THE PROJECT WAS COMPLETED ON NOV. 9, 1983 ONE MAN IS WORKING ON THE FINAL ESTIMATE. ALL ITEMS ARE 100% COMPLETE. THE FINAL ESTIMATE WAS TURNED IN TO THE DISTRICT OFFICE ON DEC. 23, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-28-83

PROJECT NO.: CT314-1(6)33
PROJ. NAME: BUSBY-KIRBY
LENGTH: 12.4 MILES
COUNTY: BIG HORN
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 7-13-83
% COMPLETE: 80
% TIME USED: 75
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $3,395,736.80
CONTRACTOR: SLETTEN CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 6-22-83
DATE WORK STARTED: 7-29-83
PROBABLE COMPLETION DATE: 7-15-84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: H. OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 7
TELEPHONE: 592-3628
ADDRESS: DEPT. OF HIGHWAYS
BUSBY, MONT.

GENERAL: DUE TO THE WEATHER THE CONTRACTOR DID NOT WORK IN THIS PERIOD. ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC. ITEMS 82%, REMOVAL ITEMS 97%, EXC. ITEMS 97%, CULVERT ITEMS 88%, SURFACING ITEMS 75%, CATTLEGUARDS 100%, FENCING ITEMS 66% AND STRUCTURE ITEMS 98%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 1-2-84

PROJECT NO.: BR 9019 (7)
PROJ. NAME: Bridge over Musselshell River
LENGTH: 138'
COUNTY: Belden Valley
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 07-8-83
% COMPLETE: 99
% TIME USED: 60
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $182,865.00
CONTRACTOR: Flynn Co. Inc.
FROM (town): Billings
AWARD DATE: 06-17-83
DATE WORK STARTED: 08-24-83
PROBABLE COMPLETION DATE: when weather permits
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale E. DeVore
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: Project is open, with minor work to be complete when weather permits

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-28-83

PROJECT NO.: SMP 4499-83
PROJ. NAME: STATE MAINTENANCE - STOCKPILE
LENGTH: ~
COUNTY: ROSEBUD, POWDER RIVER, YELLOWSTONE & CARBON
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: —
% TIME USED: 0
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $279,730.00
CONTRACTOR: ECKART CONSTRUCTION
FROM (town): MILES CITY
AWARD DATE: 11-30-83
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: DAVID P. SCHUMAN
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 245-9802
ADDRESS: DEPT. OF HWYS. BILLINGS, MT.

GENERAL:

A PRECONSTRUCTION CONFERENCE HAS YET TO BE SCHEDULED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 23, 1983

PROJECT NO.: F 57-3 (14) 97 DATE SURVEY AUTHORIZED: 10/12/83

PROJ. NAME: W. of Grassrange-West DATE WORK STARTED: 12/5/83

LENGTH: 6.0 miles ESTIMATED COMPLETION DATE: 4/30/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 1 to 5 % COMPLETE: 10

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 23, 1983

PROJECT NO.: F 57-3 (01) 88 DATE SURVEY AUTHORIZED: 6/24/83

PROJ. NAME: @ 5 Mi. E. of Lwn. E. DATE WORK STARTED: 10/31/83

LENGTH: 9 miles ESTIMATED COMPLETION DATE: 3/31/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 1 to 4 % COMPLETE: 30

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 28, 1983

PROJECT NO.: IR 90-7 (53) 377 DATE SURVEY AUTHORIZED: 8-2-83

PROJ. NAME: Grey Cliff East & West DATE WORK STARTED: December 15, 1983

LENGTH: 7.04 miles ESTIMATED COMPLETION DATE: December 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 2%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 1-2-84

PROJECT NO.: F 57-3 (13) 67 DATE SURVEY AUTHORIZED: 10-12-83

PROJ. NAME: Moore-Lewistown DATE WORK STARTED: 11-15-83

LENGTH: 14 ± Mi/es ESTIMATED COMPLETION DATE: 3-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale E. DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 8

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DIRECT PARTICIPATION
FEDERAL HIGHWAY ADMINISTRATION
November 1, 1983

November 1, 1983

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
MT ERFO 81(4)	Helena NF, Lewis & Clark, Broadwater & Powell Co.	.123	X081, X001 & X001	91%	62% 09/13/83	U.S. Small Business Adm. Morning Star Ent., Inc. (Subcontractor) $279,000.00
FHP 19-1(2) FLH 19-1(2)	Darby - Lost Trail Bitterroot NF Ravalli County	4.451	Grading, Base, + Bituminous Paving	5%	12% 08/30/83	Washington Const. Co. $2,526,990.35
MT ERFO 81(3)	Avalanche Creek Benton, Ohio & White Gulches Lewis & Clark County		Grading, Damage Repair	0%		Swan & Sons, Inc. $231,891.50